



# Orange County Government

Orange County  
Administration Center  
201 S Rosalind Ave.  
Orlando, FL 32802-1393

## Legislation Text

---

**File #:** 25-1269, **Version:** 1

---

### Interoffice Memorandum

**DATE:** September 9, 2025

**TO:** Mayor Jerry L. Demings and County Commissioners

**THROUGH:** N/A

**FROM:** Joseph C. Kunkel, P.E., Director, Public Works Department

**CONTACT:** Mike Drozeck, P.E., Manager

**PHONE:** (407) 836-7945

**DIVISION:** Stormwater Management Division

**ACTION REQUESTED:**

Approval of Change Order Number 2 for Purchase Order M00000117329, Long Lake Pump Station Force Main Rehabilitation Emergency, with Murphy Pipeline Contractors LLC in the amount of \$176,435 for a revised total amount of \$2,575,240.97. District 2. (Stormwater Management Division)

**PROJECT:** N/A

**PURPOSE:**

The Board approved the ratification of Emergency Purchase Order M00000117329 on March 25, 2025, for the emergency repair of approximately 1,500 LF of 48-inch diameter force main serving the Long Lake Pump Station, located under Beggs Road between Overland Road and N. Orange Blossom Trail. This project is intended to address the leaking force main, which compromises both the operation of the pump station and the structural integrity of Beggs Road.

Murphy Pipeline Contractors, LLC has submitted a change order request, as the actual quantities required for final restoration exceeded the estimates provided in the initial proposal. The Stormwater Management Division has reviewed the change order in the amount of \$176,435 and finds it acceptable.

**Previous Actions to this Contract:**

**Original Contract dated February 12, 2025   Lump sum amount - \$2,268,521.97 BCC ratified Purchase Order M117329 on March 25, 2025.**



**Change Order No. 1 dated June 10, 2025**      **Lump sum amount - \$ 130,284.00** Additional costs to resolve the unforeseen water main utilities conflict.

Approval of Change Order Number 2 for Purchase Order M117329, Emergency Long Lake Pump Station Force Main Rehabilitation (Beggs Road between Overland Road and North Orange Blossom Trail)

**Proposed Change Order No. 2**      **Lump sum amount - \$ 176,435.00** Additional costs associated with final restoration exceeded the quantities and costs estimated in the original proposal.

**Proposed Final Contract Amount**      **\$2,575,240.97**

**BUDGET: N/A**



## Orange County Public Works Department Change Order Request

BCC Mtg. Date: September 30, 2025

## Stormwater Management

**BCC Mfg. Date:** September 30, 2025

<b>Vendor Name:</b>	<u>MURPHY PIPELINE CONTRACTORS LLC</u>	<b>Requesting Division:</b>	<u>Division</u>
<b>C.O. Request #:</b>	<u>2 DO/PO #: M00000117329</u>	<b>Contract #:</b>	<b>Date:</b> <u>8/15/2025</u>
<b>Project Name:</b>	<u>Long Lake Pump Station Force Main Rehabilitation Emergency</u>		
<b>Accounting Line:</b>	<u>1023-072-2753-6330</u>	<b>A/L Change:</b>	<u></u>
<b>Justification:</b>	<u>Request for additional services</u>		

Encumbrance		Encumbrance And	X
Change Only:	Contract Change Only:	Contract Change:	

[illegible]


\*New Line #

### Change in Start/End Date

Original Start Date: \_\_\_\_\_ New Start Date: \_\_\_\_\_  
Original End Date: \_\_\_\_\_ New End Date: \_\_\_\_\_

PO/DO Change (+/-)		Contract Change (+/-) (POs only)	
Original PO/DO \$:	\$ 2,268,521.97	Original Contract \$:	\$ 2,268,521.97
Net \$ Prior C/O:	\$ 130,284.00	Net \$ Prior C/O:	\$ 130,284.00
Total \$ This Request:	\$ 176,435.00	Total \$ This Request:	\$ 176,435.00
New Total PO/DO \$:	\$ 2,575,240.97	New Total Contract \$:	\$ 2,575,240.97

#### Requesting Division Approval

Print Name	Signature	Division Name
Daniel Negron		Stormwater Management Division





Corporate Headquarters  
OFFICE: 904.764.6887 FAX: 904.379.6193  
ADDRESS: 12235 New Berlin Rd., Jacksonville FL 32226  
Feasibility Support Office  
OFFICE: 414.321.2247 FAX: 414.321.2297  
ADDRESS: 1973 S 91<sup>st</sup> Street Milwaukee WI 53227  
murphypipelines.com. Compression Fit

---

August 13th, 2025

**Grace L. Chua Corn, EI, CFM, GISP**  
Stormwater Management Division  
Orange County Public Works  
4200 South John Young Parkway  
Orlando, Florida 32839  
Office: 407.836.7965  
Cell: 321.230.8341

Reference: M117329 Long Lake  
MPC Project No.: 1314267

Subject: Request for Change Order #2 – Additional Restoration and Contract Extension (2<sup>nd</sup> request)

Dear Grace Chua Corn,

Murphy Pipeline Contractors, LLC (MPC) values our partnership in working with Orange County Public Works. The project has moved forward successfully, and we are nearing the completion of a well-planned infrastructure upgrade.

**Basis for Change Order:**

**Scope addition:**

- i) MPC is in the process of completing final restoration of the project area. We have restored as directed by the onsite representative, Bruce Hurley, from Halff. As per our proposal:
  - Provide restoration to bring conditions to like new or better.
    - Quantities are estimated. Orange County pays for activities and/or services performed.

The restored areas have exceeded the project estimate in the following categories: soil cement, asphalt and curb restoration.

*Note: The additional Asphalt is not the re-work Asphalt 365 were required to perform.*

- ii) Additional 50LF of 48in HDPE was required to perform the project. In order to not enter the Intersections at N Pine Hill Rd and at N Apopka Blvd, an additional 50LF of HDPE was required to adjust the pit locations to suitable areas.

MPC believes that these costs are fairly considered and are in accordance with the pre-established line items.

Long Lake Force Main Rehabilitation  
Request for Change Order #2



**Item 01 Scope Addition:**

APPENDIX A - Construction Cost Breakdown				
RCO No. 2 – Scope Addition				
M117329 Long Lake Restoration Quantities				
Contractor: MURPHY PIPELINE CONTRACTORS, LLC				
Description of Work	Unit	Unit Price	QTY	Total
Additional Soil Cement	CY	\$205.00	40	\$8,200.00
Additional 3-In Asphalt	SF	\$15.00	6529	\$97,935.00
Additional Curb	LF	\$225.00	88	\$19,800.00
Additional 48-Inch HDPE Piping	LF	\$1,010.00	50	\$50,500.00
Grand Total				\$176,435

**Item 02 Project Time Extension:**

For your consideration, MPC is proposing 14 additional days for the additional restoration work required.

MPC is a committed partner to Orange County Public Works in this project and is requesting this extension to fairly and amicably complete the original goal.

MPC values its opportunity to work with Orange County Public Works on this important infrastructure upgrade project. We thank you, and should you require any additional information do not hesitate to contact us.

Respectfully,



Jamie Annett  
Director of Technical Operations  
Murphy Pipeline Contractors