

Interoffice Memorandum

February 25, 2019

TO:

Mayor Jerry Demings

and Board of County Commissioners

FROM:

Raymond E. Hanson, P. E., Director

Utilities Department

SUBJECT: BCC Agenda Item – Consent Agenda

March 12, 2019 BCC Meeting

Change Order Number 1 to Contract No. Y17-710-PH Pump Stations 3728 Rocket Blvd. Ext, 3426 Cypress Park, 3192 R Rocket Blvd and Central Florida Parkway Improvements

Package 2

Contact Person:

Troy Layton, BCEE, Manager **Utilities Field Services Division**

407-254-9794

Metro Equipment Service, Inc. has submitted a price proposal for additional services under the terms of the referenced contract with the Utilities Department. The project is comprised of replacement of Pump Station 3192, rehabilitation of Pump Stations 3426 and 3728, forcemain replacement, and extension of existing wastewater mains.

Proposed Change Order Number 1 in the amount of \$452,085.07 provides for additional work due to unforeseen conditions requiring the installation of an additional manhole which then conflicted with the CSX railroad right of way clear zone and conflicts with the 20-inch Florida Gas Transmission main. The CSX permit conditions necessitated additional work including sheeting and shoring for protection of the railroad during manhole installation. Additional forcemain was required to be replaced due to unacceptable existing pipe material utilized at a road crossing, insufficient pipe diameter size, and conflict with the gas main at the connection locations. Additional items included replacement of the valve vault and minor appurtenances.

The original contract was in the amount of \$2,367,454. The Change Order increased the contract value by \$452,085.07 or 19%. The revised contract amount is \$2,819,539.07.

Action Requested:

Approval and execution of Change Order Number 1 to Contract No. Y17-710-PH Pump Stations 3728 Rocket Blvd Ext, 3426 Cypress Park, 3192 R Rocket Blvd and Central Florida Parkway Improvements Package 2 with Metro Equipment Service, Inc. in the amount of \$452,085.07, for a revised total contract amount of \$2,819,539.07.

District 4.

APPROVED

BY ORANGE COUNTY BOARD

OE COUNTY COMMISSIONERS ORANGE COUNTY UTILITIES

Contractor.	Metro	quipme	nt Service,Inc.	_	Change Order Number	1	Page 1 of	1
Vendor Code				_	Date February	19, 2019		
Contract No.		Y17-71	0-PH		Original Contract Amount		\$2,367,454.00	
Project Name	PUMP STA	ATIONS	3728 ROCKET	BLVD. EXT	Revised Contract Amount		\$2,819,539.07	
	3426 CYPF	RESS P.	ARK, 3192 R RC RAL FLORIDA P	CKET				
			PACKAGE 2	ALVANAI	Engineer CPH			
Sequence No.		541	06					
Item No.	Quantities	Unit		 Desc	ription	Unit Price	Additions	Deductions
RPC 1	1	LS	Road Crossing (C			\$30,001.84		
RPC 2	1	LS	PS 3728 Valve Va	ult (PS3728 1	1503-47)	\$18,922.80	\$18,922.80	
RPC 3	1	LS	+		tral Florida Parkway(1539-14)	\$13,722.49	\$13,722.49	
RPC 4	1	LS	1		on for PS 3192R (1502-13)	\$39,652.73		
RPC 5	1	LS			26 (PS3426 1503-48)	\$1,530.00		
RPC 6	1	LS	Additional MH in C			\$49,719.28		
RPC 7	1	LS			² S 3192R 1502-13)	\$237,875.91		
RPC 8	1	LS	United Way FGT	Conflict (CFP	1539-14)	\$59,756.32		
RPC 9	1	LS	Larger Mega-Flan	ge than Desig	ın (PS 3728)	\$903.70	\$903.70	
					Totals		\$452,085.07	\$0.00
Percent					Net Dollars This Change			
Complete Time		Percen	t Complete Cost		Order		\$452,085.07	
Total Time Pre					Net Dollars Previous			
Change Orders			0	Days	Change Order		\$0.00	
Total Time This	Change			_	Net Dollar Changes to		****	
Order			205	Days	Date		\$452,085.07	
Original Contra	ct Time				Original Contract Dollar			
Original Contrac	or mile		570	Days	Amount		\$2,367,454.00	
Davis ad Osartas	-4 T:				Revised Contract Dollar			
Revised Contra	ct time		775	Days	Amount		\$2,819,539.07	
CONTRACTOR	?	I			ORANGE COUNTY	UTILITIES		
			H P ()					
This change or	der includes	not only	all direct costs (of contracto	Approval Recommended	t:		
			nead, and profit odifications or					
			med, delays re				Date 42-/19	,
disruptions extend	ended direct	overhe	ad, acceleration,	material. o	Chief Inspector	Name:	Date -(-11)	
			es, and other im		Ciliei irispector	ivanie.		
			,	•	. 1			
			1.	1	1 - 14		1	
			2 720	20190			2/20/	19
BY-	Cian -i		Date		By Manager		Date 2/20/	/ 1
Contractor's	Signature		O.		Widi layer			
1	. /	1				11		
BY -NG	ELO FI	120	DISI	13 N W	TEN / WILL		Date 2 - 2,	1-/9
Accepted for Co	ontractor Bv	Print N	lame & Title		Director Utilities			0
	J		13/2	JI'	1 3		M. M	. 🗖
			(25)A	And I	STY DUNKW		Date 12 /1/	4 19
			N///	THE CONTRACTOR OF THE PARTY OF	Orange County M	layor	•	,
			1400	MALL				

PRICE NEGOTIATION MEMORANDUM

This memorandum must be completed for non-competitive procurements exceeding \$100,000 and for change orders to existing contracts that will require Board approval. The purpose of this form is to create an audit record evidencing that negotiations were conducted with the contractor/consultant/vendor, the extent of such negotiations, and that the overall price offered is fair and reasonable.

I.	Subje	ct:	Project		Y17-710-PH		
			-		Contract Number		
		PU	JMP STATIO	ONS 3728 I	ROCKET BLVD. EX	Γ, 3426 CYPRESS PARK, 3192	R
ROC	KET BL					ROVEMENTS PACKAGE 2	_
					Contract Title		
II.	Intro	ductor	y Summary:				
			•				
	Negot	iations	for the purcha	ase of: Add	itional Shoring requi	red by CFX to protect existing r	ail
	way. l	Existin	g 20" gas ma	in conflict.	Modify valve vault d	esign. Replace 4" existing force	;
	main.	OCU	crews made t	emporary.			
	repair	r					
					Product/Services		
	Were	comple	eted on:		2/19	9/2019	
	WCIC	compic	ica on.		Date	7/2019	
					Date		
	With:				Metro Equipment Se	rvices,Inc.	
					Contractor/Consulta	int/Vendor	
	Count Estima			Contracto Vendors	ors/Consultants/ Offer	Agreed Upon Price	
				Addi	tions \$483,276.00	\$452,085.07	
III.	Partic	ulars:					
	A.	Com	plete Name ar	nd	Metro Equipment	Services,Inc.	
		Addı	ess of Compa	ny	9415 SW 72 Street	Suite,Inc	
	B.	Lum	p Sum/Not-to-	-exceed	\$2,816,975.	35	
	C.	Unit	prices, (if app	olicable) que	oted and negotiated. If	many, attach as a schedule.	
		Prop	osed		Nes	<u>gotiated</u>	

Name	<u>Title</u>	Organization
Angelo Furno	Proj	ect manager
James Montalvo	<u>Chie</u>	ef Utility's Inspector
Robert Bird	Ins	pector II
Procurement Situatio	on:	
A. Describe what was	discussed, to include any outside inf	luences and time pressures.
Discussed Contractor b	packup, labor, materials associated w	ith the change order
resolution or comprom	quired and that proposed by the Conise, if any.	
Negotiation Summary	y:	
A. Summarize the Con	y: ntractors/Consultants/Vendors pricing printing transport the reasons the agr	
A. Summarize the Cor Objective and the nego	ntractors/Consultants/Vendors pricing	reed upon price is fair and reasona
A. Summarize the Cor Objective and the nego	ntractors/Consultants/Vendors pricing stiation results and the reasons the agr	reed upon price is fair and reasona
A. Summarize the Cor Objective and the nego	ntractors/Consultants/Vendors pricing stiation results and the reasons the agr	reed upon price is fair and reasona
A. Summarize the Cor Objective and the nego OCU meet with contr and days etc.	ntractors/Consultants/Vendors pricing stiation results and the reasons the agreement to Discuss and negotiate the strength of	reed upon price is fair and reasonand submitted quotes labor, materia

2/20/2015

Date

METRO EQUIPMENT SERVICE, INC.

Change Order

DATE:

2/15/2019

CO#

PROJECT:

Orange County Utilities

PUMP STATIONS 3728 ROCKET BLVD. EXT, 3426 CYPRESS PARK, 3192 R ROCKET

BLVD AND CENTRAL FLORIDA PARKWAY IMPROVEMENTS PACKAGE 2

Metro Equipment Service Job # 17-02

TO:

Robert Bird

Orange County Utilities 9150 Curry Ford Road Orlando, FL 32825

RE:

STA 57+75 Crossing & Connection

Description: Change order for the Crossing and Connection performed per RFI #13 at STA 57+75 on Central FL Pkwy

- Change Order originally submitted on June 1st, 2017

IN CONTRACT PAY ITEMS TO BE ADDED OR INCREASED ACCORDINGLY:

PAY ITEM	DESCRIPTION	UNIT	QTY.	U. COST	TOTAL
1	Mob/Demob , Bonds & Insurance (5 % <)	LS	5%	\$ 27,250.00	\$ 1,362.50
4	Project Record Documents (> 1%)	LS	1.00	\$ 750.00	\$ 750.00
5	MOT	LS	1.00	\$ 1,035.92	\$ 1,035.92
6	Erosion and Sedimentation Control	LS	1.00	\$ 50.00	\$ 50.00
10	Road crossing pavement restoration (Max 8' wide)	SY	22.22	\$ 100.00	\$ 2,222.22
13	Concrere Curb & Gutter Replacement	LF	20.00	\$ 15.00	\$ 300.00
14	Sod Replacement (Bahia)	SY	166.67	\$ 10.00	\$ 1,666.67
15	Bypass Pumping Operations	LS	1.00	\$ 2,240.00	\$ 2,240.00
16	Abandon in place Pipe	LF	360.00	\$ 4.00	\$ 1,440.00
18	6" Force Main	LF	60.00	\$ 90.00	\$ 5,400.00
20	4" PV	EA	1.00	\$ 1,000.00	\$ 1,000.00
21	6" PV	Ea	2.00	\$ 1,500.00	\$ 3,000.00
26	4"/6" Cut-in connection to exst Force Main	EA	3.00	\$ 3,000.00	\$ 9,000.00
				Subtotal	\$ 29,467.31

Change Order Sub-Total \$ 29,467.31 Additional Bonding \$ 534.53

TOTAL INCREASE: \$

30,001.84

TOTAL OF THIS CHANGE ORDER REQUEST

ADD DEDUCT TBD

30,001.84

The Contract Time will be revised to reflect:

ADD[

DEDUCT

TBD

Metro Equipment Service Angelo Furno General Contractor

Name

Project Manager

Signature

METRO EQUIPMENT SERVICE, INC.

Change Order

DATE:

2/15/2019

CO#____

PROJECT: **Orange County Utilities**

PUMP STATIONS 3728 ROCKET BLVD. EXT, 3426 CYPRESS PARK, 3192 R ROCKET

BLVD AND CENTRAL FLORIDA PARKWAY IMPROVEMENTS PACKAGE 2

Metro Equipment Service Job # 17-02

TO:

Robert Bird

Orange County Utilities 9150 Curry Ford Road Orlando, Fl. 32825

RE:

3728 Pump Station Design Changes

Description: Change Order is for the following changes made to the design of 3728 Pump Station

- Change design of Valve Vault to a new 4' VV Instead of adding a Riser as originally designed. This also affected the location of the discharge pipe from the Wet Well which needed to be redrilled at a higher elevation. Subsequently, new Holes were cored to match the height of the new Valve Vault and additional Stainless Steel material for discharge pipes was needed and existing holes in the Wet Well were repaired. The Valve Vault Riser which was completed and ready to be delivered was discarded.
- Change direction of Storm Drain exiting Retaining Wall from South Wall to East Wall Additional Survey Required
- Supply a USF 3200 Ring and 5645 Grate on A-2 MH
- Install Grate Bars on 18" RCP Storm Drain exiting Retaining Wall
- Add 4" Plug Valve

IN CONTRACT PAY ITEMS TO BE ADDED OR INCREASED ACCORDINGLY:

PAY ITEM	DESCRIPTION	N	•	UNIT	QTY.	L	. COST	TOTAL
20	4" Plug Valve			EA	1.00	\$	1,000.00	\$ 1,000.00
4	Project Reco	rd Document (Additio	nal Survey Required)	EA	1.00	\$	500.00	\$ 500.00
							Subtotal	\$ 1,500.00
LABOR (see attached	d documents)			Ī	<u>otal</u> \$4,767.43	Allowat	ole Mark Up \$715.11	\$ 5,482.54
EQUIPMENT (see attached	d documents)			Ī	otal \$6,944.20	Allowat	\$1,041.63	\$ 7,985.83
	MATERIALS (& SUPPLIES		I	otal \$2,756.00	Allowat	le Mark Up \$413.40	\$ 3,169.40
	MISC REQUIF	REMENTS		I	otal \$360.00	Allowat	le Mark Up \$54.00	\$ 414.00
						Change Orde		\$ 18,551.77
						Additio	nal Bonding	\$ 371.04
						TOTAL	INCREASE:	\$ 18,922.80
TOTAL OF T	HIS CHANGE C	RDER REQUEST	ADD X	DEDUCT	тво[\$ 18,922.80
The Contract	Time will be rev	ised to reflect:	ADD	DEDUCT	тво[X		 TBD
Metro Equip	ment Service	Angelo Fumo	Project Manager)	 2/19/
General Cont		Name	Title	Signa	ture			Date

EXTRA WORK - Direct Cost Breakdown

3728 Deisgn Changes & New Valve Vault Bar	5e			+										
VILO DOUGH CHRISTS GIVEN THIS VEGIL DE														
ITEM#									ESCRIP	TION	¥ .			
Change Order														
Extra work - Direct cost breakdown												Time	20.00	Hrs
A Labor Requirements Description	Qty			1		T	Total	1 6	Regular	I De	gular (Hrs)	Stand-by	Overtime (Hrs)	Amount
Position	dry						Hours		Rate/Hr	1,70	100%	Time	0%	Amount
Working Foreman	1					1	20.00	\$	48.08		20.00		0.00	\$961.60
Excavator Operator	1	-				T	20.00	\$			20.00		0.00	\$440.00
Pipe Layer	1		A. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1. 1.				20.00	\$	23.00		20.00		0.00	\$460.00
Loader Operator	1	1		_		1	20.00	\$	22.00		20.00		0.00	\$440.00
Laborer	1	-	***************************************			-	20.00	\$	14.00	-	20.00		0.00	\$280.00
Laborer	6	+-				1	20.00	\$	14.00		20.00		0.00 Sub-Total	\$280.00 \$2,861.60
		1										R A044 1 p	bor Burden :	\$1,905.83
													ding Burden:	\$4,767.43
													Mark Up 15%	\$715.11
								- 1	Veeks				Total Labor	450250
BEquipment Requirements							tal Duration		1			lling Hours		
Description	Qty		nthly Rate		eekly Rate		Daily Rate	THE PERSON NAMED IN	lourty			Operating		Amount
Komatsu 200 Excavator (19.1-21 MT)	1	\$	6,835.00	\$	2,573.00	\$		\$	87.96	\$	44.75	20.00	1.00	\$1,851.00
Mini Excavator 14-15 Ton	1	1 5	3,709.00	5	1,570.00	\$		\$	21.07	\$	30.80	20.00	1.00	\$1,162.00
Wheel Loader - 3 Yrd (W/Forks) Reversible Vibratory Plate Compactor	1 1	\$	5,258.00 2,639.00	\$	2,043.00	5		\$	57.16 74.86	\$	31.30 44.00	20.00	1.00	\$1,338.00 \$1,234.00
4" Diaphragm Pumps (ByPass Primary)	1	\$	2,839.00	\$	945.00	3			74.80	\$	5.30	20.00	1.00	\$1,234.00
4" Diaphragm Pumps (ByPass Backup)	1	\$	2,150.00	\$	860.00				-	\$	5.30	20.00	1.00	\$450.00
4" Suction Hose (10 FT)	10	\$	110.00	\$	50.00				*	\$	3.00	20.00	1.00	\$250.00
4" Discharge Hose (10 FT)	3	\$		\$	24.00				+	\$	+	20.00	1.00	\$30.00
1/2 Ton Crew cab Pick-up Truck	1	\$	735.00	\$	349.00	\$	139.00	\$	16.40	\$	0.71	20.00	1.00	\$153.20
													Sub Total Mark Up 15%	\$6,944.20 \$1,041.63
Description	Qty	'	nvoice#						Unit		Rate (w/tax)			Amount
New Valve Vault Base	1.00								LS	\$	2,756.00			\$2,756.00
		-				-		-						\$0.00
	_	-		_		-		-						\$0.00
														\$0.00
													Sub Total	\$2,756.00
													Mark Up 15%	\$413.40
												To	tal Materials	\$3,169.40
OSubcontractor Requirements Subcontractor	Total	T							Unit		Rate		Duration	Amount
Sept Signatur	Qty										(w/tax)			Amount
	0,00						***************************************			\$	*		1.00	\$0.00
	0.00									\$	-		1.00	\$0.00
	0.00									\$	-		1.00	\$0.00
													Sub Total	\$0.00
													ark Up 7.5%	\$0.00
Miss Deswirements												10m1 St	bcontractor	\$0.00
Misc. Requirements Description	Qty	1	rvoice#						Unit		Rate		Duration	Amount
Description	City	"	IVOIGH #						Jim.		(w/tax)		Daration	Allount
Dumpster	1								LS	\$	360.00		1.00	\$360.00
	0													\$0.00
														\$0.00
														\$0.00
													Cub Today	\$0.00
													Sub Total lark Up 15%	\$360.00 \$54.00
											Tota		quirements	\$414.00C
													-	
													Total :	\$17,051.77
												Bond Pi		

METRO EQUIPMENT SERVICE, INC.

Change Order

DATE: 2/15/2019 CO# 3

PROJECT: Orange County Utilities

PUMP STATIONS 3728 ROCKET BLVD. EXT, 3426 CYPRESS PARK, 3192 R ROCKET

BLVD AND CENTRAL FLORIDA PARKWAY IMPROVEMENTS PACKAGE 2

Metro Equipment Service Job # 17-02

TO: Robert Bird

Orange County Utilities 9150 Curry Ford Road Orlando, FL 32825

RE: Force Main Connection STA 19+20

Description: Tuesday December 12, 2017 Metro performed the Connection from newly Installed 8" HDPE FM to Existing 8" FM on STA 19+20

Later that evening Metro was notified by OCU Inspector that the Existing PS 3192 was backing up and was not pumping properly and OCU was looking into the issue. It was later determined that the issue was not caused by any blockage of newly installed FM but with the PS not able to handle the volume

of the addition Line. Metro was then requested to revert back the connection to the existing FM as soon as possible. Metro reverted back the connection to the Existing FM as originally configured to allow existing PS 3192 to operate. Connection was later performed adding a WYE & and 8" Plug Valve to allow for flow to pass through either line.

Note: Actual Connection Size is 8" - Metro billing Connection at this location per Line Item # 26 "4" / 6" Cut-In-Connection to Existing FM

IN CONTRACT PAY ITEMS TO BE ADDED OR INCREASED ACCORDINGLY:

PAY ITEM	DESCRIPTION			UNIT	QTY.	U.	COST	TOTAL
4	Project Recor	d Documents		EA	1.00	\$	500.00 \$	500.00
22	8" Plug Valve			EA	1.00	\$	1.600.00 \$	1,600.00
							Subtotal \$	2,100.00
LABOR (see attached	i documents)				<u>Total</u> \$3,144.74	Allowab	<u>le Mark Up</u> \$471.71	\$3,616.45
EQUIPMENT (see attached	•				<u>Total</u> \$6,127.80	Allowab	le Mark Up \$919.17	\$7,046.97
MATERIALS (see attached	& SUPPLIES d documents)				<u>Total</u> \$300.00	Allowab	le Mark Up \$45.00	\$345.00
MISC REQUI					<u>Total</u> \$300.00	Allowab	<u>le Mark Up</u> \$45.00	\$345.00
						Direct Cos	ts Subtotal	\$11,353.42
						Change Orde Addition	r Sub-Total al Bonding \$	\$13,453.42 269.07
						TOTAL	INCREASE: \$	13,722.49
TOTAL OF T	HIS CHANGE C	RDER REQUEST	ADD X	DEDUCT] тво[\$	13,722.49
The Contract	Time will be rev	ised to reflect:	ADD X	DEDUCT] тво[_	TBD
Metro Equip General Conf	ment Service tractor	Angelo Fumo Name	Project Manager Title	Signat	ure		-	2/19/19 Date

EXTRA WORK - Direct Cost Breakdown

ITEM #								DESCRIPT	ION			
Change Order		_					_					
Extra work - Direct cost breakdown										Time :	12.00	Hrs
A Labor Requirements												
Description	Qty					Total	Т	Regular	Regular (Hrs)	Stand-by	Overtime (Hrs)	Amount
Position						Hours		Rate/Hr	80%	Time	20%	
Norking Foreman	1					12.00	\$	48.00	9.60		2.40	\$633.60
xcavator Operator	1					12.00	\$		9.60		2.40	\$290.40
Pipe Layer	1					12.00	\$		9.60		2.40	\$303.60
oader Operator	1					12.00	\$		9.60		2.40	\$290.40
aborer	1					12.00	\$		9.60		2.40	\$184.80
aborer	1					12.00	\$	14,00	9.60		2.40	\$184.80
	6										Sub-Total	\$1,887.60
									-		or Burden :	\$1,257.14
									Lab		ing Burden:	\$3,144.74
										A	lark Up 15%	\$471.71
					_		_	Weeks			Total Labor	
3Equipment Requirements		1 44	-thi Det-	14/		ental Duration	4-	1 Hauriu		ing Hours		Amoust
Description	Qty		nthly Rate		ekly Rate	Daily Rate	1.	Hourly		Operating	Duration 2.00	\$2,449.00
Mini Excavator 14-15 Ton	1	\$	3,709.00	\$	2,573.00	\$ 956.00 \$ 712.00	\$			12.00 12.00	2.00	\$2,449.00
Vheel Loader - 3 Yrd (W/Forks)	1 1	\$	5,258.00 2.639.00	\$	2,043.00 1.004.00	\$ 712.00 \$ 354.00			\$ 31.30 \$ 44.00	12.00	2.00	\$1,799.60
Reversible Vibratory Plate Compactor	1 1	\$	735.00	\$	205.00				\$ 44.00	12.00	2.00	\$1,236.00
I-inch Trash Pump	- 1 1		26.00		7.00				\$ 7.35	12.00	2.00	\$4.00
"Discharge Hose (25 FT)	4	\$	48.00		13.00				\$ -	12.00	2.00	\$24.00
"Suction Hose (25 FT)	1	\$	735.00		349.00				\$ 12.25	12.00	2.00	\$425.00
/2 Ton Crew cab Pick-up Truck		10	135.00	Ψ	349.00	\$ 135.00	E.4	10.40	9 12.20	12.00	Sub Total	\$6,127.80
Description	Qty	"	nvoice #					Unit	Rate (w/tax)			Amount
									<u> </u>			\$0.00
							┸					\$0.00
		-					+					\$0.00 \$0.00
												\$0.00 \$0.00 \$0.00
											Sub Total	\$0.00 \$0.00 \$0.00 \$0.00
											Sub Total	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00
											lark Up 7.5%	\$0.00 \$0.00 \$0.00 \$0.00
) Subcontractor Requirements												\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00
	Total							Unit	Rate		lark Up 7.5%	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00
)Subcontractor Requirements Subcontractor	Total Qty						I	Unit	Rate (w/tax)		lark Up 7.5% tal Materials	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00
								Unit			lark Up 7.5% tal Materials	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00
								Unit			lark Up 7.5% tal Materials	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00
								Unit			lark Up 7.5% tal Materials Duration	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00
								Unit		То	Duration Sub Total	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00
								Unit		To	Duration Sub Total Mark Up 7.5% Duration	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00
Subcontractor								Unit		To	Duration Sub Total	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00
Subcontractor E Misc. Requirements	Qty								(w/tax)	To	Duration Sub Total Mark Up 15% Libcontractor	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00
Subcontractor			nvoice #					Unit	(w/tax)	To	Duration Sub Total Mark Up 7.5% Duration	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00
Subcontractor Subcontractor Subcontractor	Qty		nvoice #					Unit	(w/tax) Rate (w/tax)	To	Duration Sub Total Aark Up 15% bbcontractor Duration	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00
Subcontractor E Misc. Requirements Description	Qty		invoice #						(w/tax)	To	Duration Sub Total Mark Up 15% Libcontractor	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00
Subcontractor Subcontractor Subcontractor	Qty		nvoice #					Unit	(w/tax) Rate (w/tax)	To	Duration Sub Total Aark Up 15% bbcontractor Duration	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00
Subcontractor E Misc. Requirements Description	Qty		invoice #					Unit	(w/tax) Rate (w/tax)	To	Duration Sub Total Aark Up 15% bbcontractor Duration	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00
Subcontractor E Misc. Requirements Description	Qty		nvoice #					Unit	(w/tax) Rate (w/tax)	To	Duration Sub Total Mark Up 15% sbcontractor Duration Duration 2.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00
Subcontractor E Misc. Requirements Description	Qty		invoice #					Unit	(w/tax) Rate (w/tax)	To M	Duration Sub Total Adark Up 15% Sub Total Duration Sub Total Duration Duration Sub Total	\$0.00 \$0.00
Subcontractor E Misc. Requirements Description	Qty		invoice #					Unit	Rate (w/tax) \$ 150.00	To A Total Su	Duration Sub Total Alark Up 15% abcontractor Duration Duration Sub Total Alark Up 15% abcontractor Duration 2.00 Sub Total Alark Up 15% abcontractor	\$0.00 \$0.00
Subcontractor E Misc. Requirements Description	Qty		invoice #					Unit	Rate (w/tax) \$ 150.00	To A Total Su	Duration Sub Total Alark Up 15% abcontractor Duration Duration Sub Total Alark Up 15% abcontractor Duration 2.00 Sub Total Alark Up 15% abcontractor	\$0.00 \$0.00
Subcontractor Subcontractor Misc. Requirements Description	Qty		invoice #					Unit	Rate (w/tax) \$ 150.00	To A Total Su	Duration Sub Total Mark Up 15% Abcontractor Duration 2.00 Sub Total Ark Up 15% Abcontractor Duration 2.00	\$0.00 \$0.00
Subcontractor E Misc. Requirements Description	Qty		invoice #					Unit	Rate (w/tax) \$ 150.00	To M Total Su	Duration Sub Total Mark Up 15% the Contractor Duration 2.00 Sub Total Mark Up 15% equirements Total:	\$0.00 \$0.00
E Misc. Requirements	Qty		nvoice #					Unit	Rate (w/tax) \$ 150.00	Total Su	Duration Sub Total Mark Up 15% Abcontractor Duration 2.00 Sub Total Ark Up 15% Abcontractor Duration 2.00	\$0.00 \$0.00

METRO EQUIPMENT SERVICE, INC	NT SERVICE, INC	EQUIPMENT	METRO
------------------------------	-----------------	------------------	-------

Change Order

DATE:

2/15/2019

CO#_

PROJECT: Orange County Utilities

PUMP STATIONS 3728 ROCKET BLVD. EXT, 3426 CYPRESS PARK, 3192 R ROCKET

BLVD AND CENTRAL FLORIDA PARKWAY IMPROVEMENTS PACKAGE 2

Metro Equipment Service Job # 17-02

Robert Bird TO:

Orange County Utilities 9150 Curry Ford Road Orlando, FL 32825

RE:

3192R FM Connection

Description: Revised location of Connection from newly installed 8" FM leading from 3192R PS to Existing 8" PVC FM and installation of (2) additional 8" Plug Valves.

- Per planned location of connection unsuitable due to size and type of pipe. Change order reflects time spent on original connection, soft digging for suitable location, and final connection.

- * Temporary Asphalt billed per Line Item 8 "Temp Paving (Cold mix overlay)"
- * Road Restoration will be billed per Line Item 10 "Road Crossing Pavement Restoration (8' Wide)"
- * Sod Restoration will be billed per Line Item # 14 "Sod Replacement (Bahia)"
- * Removal of Existing 3192 FM will be Billed Separately
- * Final Milling & Resurfacing Limits to be Reverified by OCU and billed accordingly
- ** Approximate Quantities reflected below Final Quantities to Field Verified by Metro & OCU Inspector

LABOR (see attache	ed documents)	:	Total \$1,573.25	Allowable Ma	rk Up 3235.99	1,809.24
EQUIPMEN (see attache	<u>IT</u> ed documents)	1	Fotal \$5,047.60	Allowable Ma	rk Up 757.14	5,804.74
	AL MATERIALS & SUPPLIES ed Documents)	1	Fotal \$675.00	Allowable Ma	<u>rk Up</u> \$101.25	\$776.25
	,			Su	btotal :	\$ \$8,390.23
Additional to	To be a second of the second o			e voltaria.		
PAYITEM	DESCRIPTION	UNIT	QTY.	U. COST		TOTAL
19	8" Force Main	EA	120.00	\$	80.00	
22	8" PV	LS	2.00		300.00	
26	4" / 6" Cut-in Connection to existing Force Main	LS	1.00		00.00	
5	MOT	LS	1.00		795.00	
. 8	Cold mix overlay	SY	44.00	\$	10.00 \$	•
10	Road Crossing Pavement Restoration (8' Wide) (** Approx 44 SY)	SY	44.00	*	00.00	
14	Sod Replacement (Bahia) (** Approx 30 SY)	SY	30.00	,	10.00 \$	
4	Project Record Documents	LS	1.00		750.00 \$	
				Su	btotal \$	30,485.00
				Change Order Sub-	-Total \$	38,875.23
				Additional Bo		•
				TOTAL INCRE	EASE: \$	39,652.73
TOTAL OF	THIS CHANGE ORDER REQUEST ADD X DEDUC	ст	TBD		\$	39,652.73
The Contrac	t Time will be revised to reflect: ADD DEDUC	ст	тво	X		TBD
Metro Equip	oment Service Angelo Fumo Project Manager				_	2/18/19
General Con	tractor Name Title	Signa	ture			Dale '

EXTRA WORK - Direct Cost Breakdown

	ILIS SISO SDEIM R	oft digging for s	existing FM with the second of	connection a	nd restoring	ed due to the Ty	pe & Size o	of the existing	FM at planned
					, cotoring	roughly.			
ITEM #					DESCRIF	TION			
Change Order							:		
xtra work - Direct cost breakdown							Time:	8.00	Hrs
L- Labor Requirements Description	Qty	T	T	Total	Regular	Regular (Hrs)	Stand-by	Overtime (Hrs)	Amount
Position	Gity			Hours	Rate/Hr	80%	Time	20%	Anoun
Vorking Foreman	1			6.00	\$ 48.08	4.80	1	1.20	\$317.33
xcavator Operator	1			6.00	\$ 22.00			1.20	\$145.20
ripe Layer	1			6.00	\$ 23.00	4.80		1.20	\$151.80
oader Operator	1		AND	-6.00	\$ 22.00	4.80		1.20	\$145.20
aborer	1			6.00	\$ 14.00	4.80		1.20	\$92.40
aborer	1		L	6.00	\$ 14.00	4.80		1.20	\$92.40
	6	1					ee ener 1 -6	Sub-Total	\$944.33
								or Burden : ing Burden:	\$625.92 \$1,573.25
						Lai		lark Up 10%	\$1,573.25
					Weeks		"	Total Labor	31,730,68
Equipment Reguirements			R	ental Duration		Operat	ting Hours	8	A100 X213.0
Description	Qty	Monthly Rate	Weekly Rate	Daily Rate	Hourly Rate	Operating Cost/Hr	Operating Hours	Duration (Hrs)	Amount
ini Excavator 14-15 Ton	1	\$ 3,709.00	\$ 2,573.00	\$ 956.00		\$ 44.75		1.00	\$1,314.00
Vater Truck	1	\$ 3,500.00	\$ 348.00	\$ 128.00	\$ 74.86	\$ 44.00	30.00	1.00	\$1,448.00
/heel Loader - 3 Yrd (W/Forks)	1.	\$ 5,258.00	\$ 2,043.00	\$ 712.00	\$ 57.16	\$ 31.30	8.00	1.00	\$962.40
eversible Vibratory Plate Compactor	1	\$ 2,639.00	\$ 1,004.00	\$ 354.00	\$ 74.88	\$ 44.00	8.00	1.00	\$706.00
weeper	1	\$ 2,583.00	\$ 972.00	\$ 150.00		\$ 13.30	8.00	1.00	\$256.40
inch Trash Pump	1	\$ 735.00	\$ 205.00	\$ 51.00			8.00	1.00	\$109.80
Discharge Hose (25 FT)	1 1	\$ 26.00	\$ 7.00	\$ 2.00			8.00	1.00	\$2.00
Suction Hose (25 FT)	4	\$ 48.00 \$ 735.00	\$ 13.00 \$ 349.00	\$ 3.00 \$ 139.00		\$ 12.25	8.00	1.00	\$12.00
2 Ton Crew cab Pick-up Truck	1 1	3 /35.00	\$ 349,00	\$ 139.00	\$ 16.40	\$ 12.25	0.00	Sub Total	\$237.00 \$5,047.60
							M	ark Up 15%	\$757.14
									34 804 74
-Material							75447	Edgibilion E	
Description	Qty	Invoice #			Unit	Rate (w/tax)			Amount
				-		[astray]			\$0.00
									\$0.00
									\$0.00
								Sub Total	\$0.00
								erk Up 15%	\$0.00
							Total	al Materials 🎚	\$0.00
-Subcontractor Requirements Subcontractor	Total				Unit	Rate		Duration	Amount
	Qty					(w/tax)			\$0.00
									\$0.00
									\$0.00
		-						Sub Total	\$0.00
*								rk Up 7.5%	\$0.00
•							Total Sul	contractor	80.00
								Duration	Amount
Misc. Requirements Description	Qty	Invoice #			Unit	Rate			
Description		Invoice #				(w/tax)			
Description	Qty 1	Invoice #			Unit	(w/tax) \$ 675.00		1.00	\$675.00
Description		Invoice #				(w/tax) \$ 675.00 \$		1.00	\$0.00
Description		Invoice #				(w/tax) \$ 675.00 \$ -		1.00 0.00 0.00	\$0.00 \$0.00
Description		Invoice #				(w/tax) \$ 675.00 \$		1.00 0.00 0.00 0.00	\$0.00 \$0.00 \$0.00
Description		Invoice #				(w/tax) \$ 675.00 \$ -		1.00 0.00 0.00 0.00 0.00 Sub Total	\$0.00 \$0.00 \$0.00 \$675.00
Misc. Requirements Description Imporary Asphalt		Invoice #				(w/tax) \$ 675.00 \$ - \$ - \$ -		1.00 0.00 0.00 0.00	\$0.00 \$0.00 \$0.00
Description		invoice #				(w/tax) \$ 675.00 \$ - \$ - \$ -		1.00 0.00 0.00 0.00 0.00 Sub Total ark Up 15% quirements	\$0.00 \$0.00 \$0.00 \$675.00 \$101.25
Description		Invoice #				(w/tax) \$ 675.00 \$ - \$ - \$ - \$ - Tota	l Misc. Re	1.00 0.00 0.00 0.00 Sub Total Brik Up 15% Guirements	\$0.00 \$0.00 \$0.00 \$675.00 \$191.25 \$778.28 \$8,311.57
Description		invoice #				(w/tax) \$ 675.00 \$ - \$ - \$ -	i Misc. Red Bond Pro	1.00 0.00 0.00 0.00 Sub Total Brik Up 15% Guirements	\$0.00 \$0.00 \$0.00 \$675.00 \$101.25

METRO	COLUDATE	IT SERVICE.	INIC
MEIRU	EQUIPMEN	II SERVICE.	INC.

Change Order

DATE:

02/15/2019

CO#

PROJECT:

Orange County Utilities

PUMP STATIONS 3728 ROCKET BLVD. EXT, 3426 CYPRESS PARK, 3192 R ROCKET BLVD AND CENTRAL FLORIDA PARKWAY IMPROVEMENTS PACKAGE 2

Metro Equipment Service Job # 17-02

TO: Robert Bird

Orange County Utilities 9150 Curry Ford Road Orlando, FL 32825

RE:

3426 Pump Station Plug Valve

Description: Additional Plug valve added to the FM Connection on 3426 Pump Station

IN CONTRACT PAY ITEMS TO BE ADDED OR INCREASED ACCORDINGLY:

PAY ITEM	ned Saturday Ma DESCRIPTION			UNIT	QTY.	U. COST		TOTAL
21	6" Plug Valve			LS	1.00	\$ 1,500.00	\$	1,500.00
						Subtota	\$	1,500.00
						Change Order Sub-Tota Additional Bonding		1,500.00 30.00
						TOTAL INCREASE	: \$	1,530.00
TOTAL OF 1	THIS CHANGE (ORDER REQUEST	ADD X	DEDUCT	TBD		\$	1,530.00
The Contrac	t Time will be re	vised to reflect:	ADD	DEDUCT	TBD	X		TBD
Metro Equip	ment Service	Angelo Furno	Project Manager					2/19/1
General Con	tractor	Name	Title	Signat	ure			Date

METRO	EQUIPMENT SERVICE, II	VC.				C	ha	nge Orde
DATE:	2/15/2019					CO	-	
PROJECT:	Orange County Utilities PUMP STATIONS 3728 ROCKET BLVD. E ROCKET BLVD AND CENTRAL FLORIDA					Project #	-	Y17-710
TO:	Robert Bird Orange County Utilities 9150 Curry Ford Road Orlando, FL 32825							
RE:	Change Order Associated with the Instal	lation of MH-4						
LABOR see attached	d documents)			<u>Total</u> \$ 6,421.43		ble Mark Up 963.21	\$	7,384.64
EQUIPMENT see attached	I d documents)			Total \$6,125.00		\$918.75	\$	7,043.75
	& SUPPLIES d documents)			Total \$ 6,488.00	-	973.20	\$	7,461.20
	or Requirements if documents)			Total \$720.00		54.00		\$774.00
IISC. Requi	rements documents)			Total \$ 18,592.00	-	2,788.80		\$21,380.80
						-	\$	44,041.30
	The viring Man		UNIT			U. COST		SUB. TOT
AY ITEM	DESCRIPTION Project Record Documents		LS	1.00	\$	1,200.00	\$	1,200.00
11	Asphalt Roadway Restoration		SY	70.00	\$	50.00	\$	3,500.00
						-	\$	4,769.96
					Change Order		\$	48,744.39
						al Bonding	\$	974.89 49,719.28
					IOIALI	NONE AGE.		46,716.20
OTAL OF TH	HIS CHANGE ORDER REQUEST	ADD DEDUC		TED	abanamata		\$	49,719.28
ne Contract	Time will be revised to reflect:	ADD DEDUC	τ	THE				TBD
	nent Service Armaio Funo	Project Manager						2/19/1

Having received the above, I hereby certify that to the best of my knowledge and belief, the cost or pricing data submitted reflects adequate values and that Contractor is entitled to payment and time extension as noted above.

EXTRA WORK - Direct Cost Breakdown

,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,										
14.										
lation and I	henin	Installation o	A MH'Y							
	_			Doodum.			Alas Saint Custon			
4, Connecti	IOIIS (D CASHING MI	T & MIT-3, Kesic	ne noadway a	ing r	Kelliove A	Yen PUHR SYSTEM	n		
	-					DESCRIP	TION			
		-4-21E-2					(NOCK. 7 1.5 C-12 S)	Time :	28.00	Hrs
Qty										Amount
	-				-			Time		
	-									\$1,267.20
	+					23.00				\$607.20 \$580.80
	+									\$475.20
	+-									\$501.60
	+							-		\$422.40
	-			24.00	3	10.00	19.20			\$3,854.40
-								A SON. 1 al		\$2,567.03
										\$6,421.43
							Les			\$963.21
							,			
									1 Otal Canol	Control of the Landson
			Re	ental Duration	1 3	Davs	Opera	ting Hours	28	
Otv	Mo	nthly Rate								Amount
1							\$ 69.40	2.00	20.00	\$3,674.00
1	S		\$ 1,570.00		\$	21.07	\$ 30.80	2.00	20.00	\$1,708.00
1						4				\$256.00
1						57.16		2.00		\$2,050.00
1	15					74.86		2.00	20.00	\$1,588.00
4	S					-		2.00	20.00	\$111.12
1						14.00		2.00	20.00	\$791.00
1						25.73		2.00	20.00	\$944.00
1					S	16.40		2.00	20.00	\$523.00
	-								Sub Total	\$6,125.00
								N	lark Up 15%	\$918.75
								Total	Equipment	57 043 16
Qty						Unit				
							Rate			Amount
1							(w/tax)			
6.00						SY	(w/tax) \$ 194.50			\$1,167.00
1.00						EA	(w/tax) \$ 194.50 \$ 4,267.00			\$1,167.00 \$4,267.00
1.00		Tana				EA EA	\$ 194.50 \$ 4,267.00 \$ 798.00			\$1,167.00 \$4,267.00 \$798.00
1.00 1.00 10.00		Tons				EA EA	\$ 194.50 \$ 4,267.00 \$ 798.00 \$ 6.00			\$1,167.00 \$4,267.00 \$798.00 \$60.00
1.00		Tons Tons				EA EA	\$ 194.50 \$ 4,267.00 \$ 798.00		Sub Total	\$1,167.00 \$4,267.00 \$798.00 \$60.00 \$196.00
1.00 1.00 10.00						EA EA	\$ 194.50 \$ 4,267.00 \$ 798.00 \$ 6.00		Sub Total	\$1,167.00 \$4,267.00 \$798.00 \$60.00 \$196.00 \$6,488.00
1.00 1.00 10.00						EA EA	\$ 194.50 \$ 4,267.00 \$ 798.00 \$ 6.00		lark Up 15%	\$1,167.00 \$4,267.00 \$798.00 \$60.00 \$196.00 \$6,488.00 \$973.20
1.00 1.00 10.00						EA EA	\$ 194.50 \$ 4,267.00 \$ 798.00 \$ 6.00			\$1,167.00 \$4,267.00 \$798.00 \$60.00 \$196.00 \$6,488.00 \$973.20
1.00 1.00 10.00						EA EA	\$ 194.50 \$ 4,267.00 \$ 798.00 \$ 6.00		lark Up 15%	\$1,167.00 \$4,267.00 \$798.00 \$60.00 \$196.00 \$6,488.00 \$973.20
1.00 1.00 10.00 7.00						EA EA EA EA	(w/tax) \$ 194.50 \$ 4,267.00 \$ 798.00 \$ 6.00 \$ 28.00		lark Up 15% al Materials	\$1,167.00 \$4,267.00 \$798.00 \$60.00 \$196.00 \$6,488.00 \$973.20
1.00 1.00 10.00 7.00						EA EA EA EA	(w/tax) \$ 194.50 \$ 4.267.00 \$ 798.00 \$ 6.00 \$ 28.00		lark Up 15% al Materials Duration	\$1,167.00 \$4,267.00 \$798.00 \$60.00 \$196.00 \$6,488.00 \$973.20
1.00 1.00 10.00 7.00						EA EA EA EA	(w/tax) \$ 194.50 \$ 4,267.00 \$ 798.00 \$ 6.00 \$ 28.00		lark Up 15% al Materials Duration Hrs	\$1,167.00 \$4,267.00 \$798.00 \$80.00 \$196.00 \$6,488.00 \$973.20 \$7.7441.00
1.00 1.00 10.00 7.00						EA EA EA EA	(w/tax) \$ 194.50 \$ 4,267.00 \$ 798.00 \$ 6.00 \$ 28.00		lark Up 15% al Materials Duration Hrs	\$1,167.00 \$4,267.00 \$798.00 \$60.00 \$196.00 \$6,488.00 \$77.20 Amount
1.00 1.00 10.00 7.00						EA EA EA EA	(w/tax) \$ 194.50 \$ 4,267.00 \$ 798.00 \$ 6.00 \$ 28.00	Ťot	Duration Hrs 12.00	\$1,167.00 \$4,267.00 \$798.00 \$60.00 \$196.00 \$6,468.00 \$973.20 \$7,441.20 Amount \$720.00 \$0.00
1.00 1.00 10.00 7.00						EA EA EA EA	(w/tax) \$ 194.50 \$ 4,267.00 \$ 798.00 \$ 6.00 \$ 28.00	Tot	Duration Hrs 12.00	\$1,167.00 \$4,267.00 \$798.00 \$98.00 \$196.00 \$6,488.00 \$973.20 \$7.441.00 Amount \$720.00 \$0.00
1.00 1.00 10.00 7.00						EA EA EA EA	(w/tax) \$ 194.50 \$ 4,267.00 \$ 798.00 \$ 6.00 \$ 28.00	Tot	Duration Hrs 12.00 Sub Total ank Up 7.5%	\$1,167.00 \$4,267.00 \$798.00 \$50.00 \$198.00 \$6,488.00 \$973.20 \$7,441.20 Arnount \$720.00 \$3.00 \$720.00
1.00 1.00 10.00 7.00						EA EA EA EA	(w/tax) \$ 194.50 \$ 4,267.00 \$ 798.00 \$ 6.00 \$ 28.00	Tot	Duration Hrs 12.00 Sub Total ank Up 7.5%	\$1,167.00 \$4,267.00 \$798.00 \$50.00 \$198.00 \$6,488.00 \$973.20 \$7,441.20 Arnount \$720.00 \$3.00 \$720.00
1.00 1.00 10.00 7.00 7.00						EA EA EA EA	\(\sqrt{\text{w/tax}} \)	Tot	lark Up 15% al Materials Duration Hrs 12.00 Sub Total ark Up 7.5% becontractor	\$1,167.00 \$4,267.00 \$798.00 \$80.00 \$196.00 \$6,488.00 \$773.20 \$7,441,20 Amount \$720.00 \$0.00 \$720.00
1.00 1.00 10.00 7.00 7.00						EA EA EA EA	\(\sqrt{\text{w/tax}} \) \(\frac{1}{5} \) \(\frac{1} \) \(\frac{1} \) \(\frac{1}{5} \) \(\frac{1}{5} \) \(\frac	Tot	lark Up 15% al Materials Duration Hrs 12.00 Sub Total ark Up 7.5% becontractor	\$1,167.00 \$4,267.00 \$798.00 \$68.00 \$196.00 \$6,488.00 \$773.20 \$7,461,20 Amount \$720.00 \$0.00 \$720.00
1.00 1.00 10.00 7.00 7.00						EA EA EA EA Unit	\(\sqrt{\text{w/tax} \) \(Tot	lark Up 15% al Materials Duration Hrs 12.00 Sub Total ark Up 7.5% becontractor	\$1,167.00 \$4,267.00 \$798.00 \$50.00 \$198.00 \$6,488.00 \$973.20 \$7.441.20 Amount \$720.00 \$0.00 \$174.00 Amount \$8,795.00 \$5,795.00
1.00 1.00 10.00 7.00 Total Qty 1.00						EA EA EA EA Unit Hr	\(\sqrt{\text{w/tax}} \) \$ 194.50 \$ 4.287.00 \$ 798.00 \$ 6.00 \$ 6.00 \$ 6.00 \$ 6.00 \$ 6.00 \$ 6.795.00 \$ 6.795.00 \$ 5.972.00 \$ 3.470.00 \$ 5.972.00 \$ 6.970	Tot	lark Up 15% al Materials Duration Hrs 12.00 Sub Total ark Up 7.5% becontractor	\$1,167.00 \$4,267.00 \$798.00 \$80.00 \$196.00 \$6,488.00 \$973.20 \$7,441.30 Amount \$720.00 \$0.00 \$720.00 \$4.00 \$174.00 \$8,795.00 \$5,972.00 \$3,470.00
1.00 1.00 10.00 7.00 Total Qty 1.00						EA EA EA EA Unit Hr	\(\sqrt{\text{w/tax} \) \(Tot	lark Up 15% al Materials Duration Hrs 12.00 Sub Total ark Up 7.5% becontractor	\$1,167.00 \$4,267.00 \$798.00 \$80.00 \$198.00 \$6,488.00 \$973.20 \$7.20.00 \$7.20.00 \$720.00 \$54.00 \$174.00 Amount \$8,795.00 \$5,972.00 \$5,972.00 \$3,470.00 \$3,470.00
1.00 1.00 10.00 7.00 Total Qky 1.00						EA EA EA EA Unit Hr	\(\sqrt{\text{w/tax}} \) \$ 194.50 \$ 4.287.00 \$ 798.00 \$ 6.00 \$ 6.00 \$ 6.00 \$ 6.00 \$ 6.00 \$ 6.795.00 \$ 6.795.00 \$ 5.972.00 \$ 3.470.00 \$ 5.972.00 \$ 6.970	Tot	lark Up 15% al Materials Duration Hrs 12.00 Sub Total ark Up 7.5% becontractor	\$1,167.00 \$4,267.00 \$798.00 \$50.00 \$198.00 \$6,488.00 \$973.20 \$7.441.20 Amount \$720.00 \$0.00 \$174.00 Amount \$8,795.00 \$5,972.00 \$3,470.00 \$3,470.00 \$3,470.00 \$3,470.00
1.00 1.00 10.00 7.00 Total Qky 1.00						EA EA EA EA Unit Hr	\(\sqrt{\text{w/tax}} \) \$ 194.50 \$ 4.287.00 \$ 798.00 \$ 6.00 \$ 6.00 \$ 6.00 \$ 6.00 \$ 6.00 \$ 6.795.00 \$ 6.795.00 \$ 5.972.00 \$ 3.470.00 \$ 5.972.00 \$ 6.970	Tot	Duration Hrs 12.00 Sub Total park Up 7.5% beontractor	\$1,167.00 \$4,267.00 \$798.00 \$898.00 \$196.00 \$6,488.00 \$973.20 \$7,441.20 Amount \$720.00 \$0.00 \$720.00 \$54.00 \$174.00 \$5,972.00 \$5,972.00 \$5,972.00 \$3,972.00 \$5,00 \$5
1.00 1.00 10.00 7.00 Total Qky 1.00						EA EA EA EA Unit Hr	\(\sqrt{\text{w/tax}} \) \$ 194.50 \$ 4.287.00 \$ 798.00 \$ 6.00 \$ 6.00 \$ 6.00 \$ 6.00 \$ 6.00 \$ 6.795.00 \$ 6.795.00 \$ 5.972.00 \$ 3.470.00 \$ 5.972.00 \$ 6.970	Total Sui	Duration Hrs 12.00 Sub Total erk Up 7.5% beontractor Duration	\$1,167.00 \$4,267.00 \$798.00 \$198.00 \$6,488.00 \$973.20 \$7.241.20 Amount \$720.00 \$0.00 \$720.00 \$64.00 \$7720.00 \$54.00 \$7720.00 \$54.00 \$7720.00 \$54.00 \$7720.00 \$55.972.00 \$3,4770.00 \$4,4700.
1.00 1.00 10.00 7.00 Total Qky 1.00						EA EA EA EA Unit Hr	(w/tax) 194,50 5 4287,00 5 4287,00 5 6,00 5 28,00	Total Sul	Duration Hrs 12.00 Sub Total ark Up 15% Sub Total ark Up 15%	\$1,167.00 \$4,267.00 \$798.00 \$598.00 \$198.00 \$198.00 \$198.00 \$973.20 \$7,441.20 Amount \$720.00 \$0.00 \$174.00 \$54.00 \$54.00 \$5.972.00 \$3,470.00 \$3,470.00 \$3,572.00 \$3,470.00 \$3,572.00 \$3,470.00 \$4,470.00 \$4,47
1.00 1.00 10.00 7.00 Total Qky 1.00						EA EA EA EA Unit Hr	(w/tax) 194,50 5 4287,00 5 4287,00 5 6,00 5 28,00	Total Sul	Duration Hrs 12.00 Sub Total erk Up 7.5% beontractor Duration	\$1,167.00 \$4,267.00 \$798.00 \$198.00 \$6,488.00 \$973.20 \$7.241.20 Amount \$720.00 \$0.00 \$720.00 \$64.00 \$7720.00 \$54.00 \$7720.00 \$54.00 \$7720.00 \$54.00 \$7720.00 \$55.972.00 \$3,4770.00 \$4,4700.
1.00 1.00 10.00 7.00 Total Qky 1.00						EA EA EA EA Unit Hr	(w/tax) 194,50 5 4287,00 5 4287,00 5 6,00 5 28,00	Total Sul	Duration Hrs 12:00 Sub Total erk Up 7:5% becontractor Duration Sub Total erk Up 15% quirements	\$1,167.00 \$4,267.00 \$798.00 \$50.00 \$198.00 \$6,488.00 \$973.20 \$7.24,1,20 Amount \$720.00 \$0.00 \$720.00 \$54.00 \$174.00 Amount \$8,795.00 \$3,470.00 \$3,
1.00 1.00 10.00 7.00 Total Qky 1.00						EA EA EA EA Unit Hr	\(\sqrt{\text{w/tax}} \) \(\sqrt{\text{sqrt}} \) \(\sqrt{50} \) \(Total Sul	Duration Hrs 12.00 Sub Total ark Up 15% becontractor Duration Sub Total ark Up 15% quirements Total:	\$1,167.00 \$4,267.00 \$798.00 \$50.00 \$196.00 \$6,488.00 \$973.20 \$7.461.00 \$7.20.00 \$0.00 \$720.00 \$54.00 \$174.00 \$5.972.00 \$3,470.00 \$4,400.40 \$4,400.
1.00 1.00 10.00 7.00 Total Qky 1.00						EA EA EA EA Unit Hr	(w/tax) 194,50 5 4287,00 5 4287,00 5 6,00 5 28,00	MA Total Sul	Duration Hrs 12.00 Sub Total ark Up 15% becontractor Duration Sub Total ark Up 15% quirements Total:	\$1,167.00 \$4,267.00 \$798.00 \$50.00 \$198.00 \$6,488.00 \$973.20 \$7.24,1,20 Amount \$720.00 \$0.00 \$720.00 \$54.00 \$174.00 Amount \$8,795.00 \$3,470.00 \$3,
	Qty 1 1 1 1 1 1 1 1 1	Qty Mo	Oty	Oty	City	City Monthly Rate Weekly Rate Dality Rate 1 5 10,140.00 \$ 3,576.00 \$ 1,143.00 \$ 1 \$ 3,500.00 \$ 3,600.00 \$ 1 \$ 5,258.00 \$ 2,043.00 \$ 1 \$ 5,258.00 \$ 1,044.00 \$ 1 \$ 5,258.00 \$ 1,044.00 \$ 1 \$ 5,258.00 \$ 1,044.00 \$ 1 \$ 5,258.00 \$ 1,044.00 \$ 1,	City	City	State Stat	Section Sect

METRO EQUIPMENT SERVICE, INC. **Change Order** DATE: 2/15/2019 PROJECT: **Orange County Utilities** Project # Y17-710 PUMP STATIONS 3728 ROCKET BLVD. EXT, 3426 CYPRESS PARK, 3192 R ROCKET BLVD AND CENTRAL FLORIDA PARKWAY IMPROVEMENTS PACKAGE 2 TO: Robert Bird **Orange County Utilities** 9150 Curry Ford Road Orlando, FL 32825 RE: CSX Delay & Sheet Pile Installation on Rocket Bivd & CFL Pkwy 1) Work Performed August 4th, 2018 LABOR Total Allowable Mark Up (see attached documents) 5,375.85 806.38 \$ 6,182.23 **EQUIPMENT** Total Allowable Mark Up (see attached documents) \$6,959.50 \$1,043.93 \$ 8,003.43 MATERIALS & SUPPLIES **Total** Allowable Mark Up (see attached documents) 480.00 72.00 \$ 552.00 SHEET PILE INSTALLATION Total Allowable Mark Up (see attached documents) \$72,120.00 5,409.00 \$ 77,529.00 MISC. Requirements Total Allowable Mark Up (see attached documents) \$56,767.50 8.515.13 \$65,282,63 Additional Engineering, Insurance & Permitting Allowable Mark Up <u>Total</u> (see attached documents) \$ 60,576.00 \$ 9.086.40 \$69,662.40 Subtotal \$ 227.211.68 Additional Items DESCRIPTION QTY. U. COST SUB. TOT PAY ITEM UNIT 2,700.00 Project Record Documents (1%>) LS 1.00 2,700.00 \$ 8 Temp Paving (Cold mix overlay) SY 30,00 10.00 \$ 300.00 Road Crossing Pavement Restoration (8' Wide) SY 30.00 3,000.00 10 100.00 \$ 233,211.68 Change Order Sub-Total \$ Additional Bonding \$ 4.664.23 TOTAL INCREASE: \$ 237,875.91 DEDUCT TBD TOTAL OF THIS CHANGE ORDER REQUEST ADD 237,875.91 The Contract Time will be revised to reflect: DEDUCT

Having received the above, I hereby certify that to the best of my knowledge and belief, the cost or pricing data submitted reflects adequate values and that Contractor is entitled to payment and time extension as noted above.

Metro Equipment Service Angelo Furno

General Contractor

Name

EXTRA WORK - Direct Cost Breakdown

			HODBICTION COX REEM	ly Property. N	rder # 02. Flagm letro had to aban			
e Well Point System installed was left in place	as we could	not continue working.		DESCRIP	TION			
xtra work - Direct cost breakdown						Time	3.00 }	irs
- Labor Requirements								
Description Position	Qty		Total Hours	Regular Rate/Hr	Regular (Hrs) 100%	Stand-by	Overtime (Hrs)	Amount
Vorking Foreman	1		3.00	\$ 48.00	3.00	Time	0.00	\$144.00
ipe Layer	1		3.00	\$ 23.00	3.00	_	0.00	\$69.00
xcavator Operator	1		3.00	\$ 22.00	3.00	-	0.00	\$66.00
oader Operator	0		· 3.00	\$ 18.00	3.00		0.00	\$0.00
op Man	1		3.00	\$ 19.00	3.00		0.00	\$57.00
aborer	0		3.00	\$ 16.00	3.00		0.00	\$0.00
	4						Sub-Total	\$336.00
							or Burden :	\$223.78
				S	Lat		ing Burden:	\$559.78
			Rental Duration	Days	Operating Hours		fark Up 15% Total Labor	\$83.97
-Equipment Requirements			Rental Duration			ting Hours		The latest terminal and the la
Description	Qty	Monthly Rate Wee	kly Rate Daily Rate	Hourly	Operating			Amount
ini Excavator 14-15 Ton	1	1	\$ 554.00		\$ 22.75	3.00	0.50	\$345.25
/ater Truck	1	1 3555 3	\$ 128.00		\$ 15.91	3.00	0.50	\$111.73
/heel Loader - 3 Yrd (W/Forks)	1	1 2 2 2 3	\$ 705.00		\$ 31.30	3.00	0.50	\$446.40
eversible Vibratory Plate Compactor	1	1 243 1	\$ 186.00		\$ 8.15	3.00	0.50	\$117.45
/alk-behind Saw	1	1 1 1 1 1 1	\$ 93.00		\$ 19.05	3.00	0.50	\$103.65
							Sub Total	\$1,124.48
							tark Up 15%	\$168.67
Material						100	Equipment	BA 293.18
Description	Qty	Invoice #		Unit	Rate			Amount
Description	Lacy	HIVOICE II		Oint	(w/tax)			Allount
					(weak)			\$0.00
								\$0.00
								\$0.00
							Sub Total	\$0.00
							terk Up 15%	\$0.00
O. b. and the Control of the Control						70	tal Materials 📗	\$0.69
-Subcontractor Requirements Subcontractor	Total		-	Unit	Rate		Duration	Amount
Subcontractor	Qty			Olik	(w/tax)		Duration	Amount
	Gary				\$ -		1.00	\$0.00
with the same and					s -		1.00	\$0.00
					\$ -		1.00	\$0.00
							Sub Total	\$0.00
							ark Up 7.5%	\$0.00
						Total Su	bcontractor 📗	30.00
		- 1						
- Misc. Requirements	Qty			Unit	Rate			Amount
- Misc. Requirements Description	-			10	(w/tax)			80 705 CD
Description				LS	\$ 8,795.00			\$8,795.00 \$5,240.00
Description OT	1			A Ma Destall				\$1,560.00
Description OT ell Point System (Headers & Points Burried)	1 1			4 Mo Rental	\$ 780.00			\$1,000.00
Description OT ell Point System (Headers & Points Burried)	1			4 Mo Rental LS	\$ 780.00		-	
Description OT ell Point System (Headers & Points Burried)	1 1				\$ 780.00			
Description OT ell Point System (Headers & Points Burried)	1 1				\$ 780.00		Sub Total	\$15,595.00
Description OT ell Point System (Headers & Points Burried)	1 1				\$ 780.00	M	Sub Total	\$15,595.00 \$2,339.25
Description	1 1							
Description OT ell Point System (Headers & Points Burried) obilization (Transport Heavy Equipment)	1 1						ark Up 15%	\$2,339.25
Description OT ell Point System (Headers & Points Burried) bbilization (Transport Heavy Equipment)	1 1						ark Up 15%	\$2,339.25
Description OT ell Point System (Headers & Points Burried) obilization (Transport Heavy Equipment)	1 1				Tota	Misc. Re	ark Up 15% quirements	\$2,339.25 \$17,084.25 \$19,871.14
Description OT ell Point System (Headers & Points Burried) obilization (Transport Heavy Equipment)	1 1					Misc. Re	ark Up 15% quirements	\$2,339.25 \$17,884.25

EXTRA WORK - Direct Cost Breakdown

TTELL H	T				DESCRIP	TION			
MEM#					DESCRIP	TION			
Extra work - Direct cost breakdown							Time	22.00	drs
A Labor Requirements									
Description	Qty			Total	Regular	Regular (Hrs)	Stand-by	Overtime (Hrs)	Amount
Position				Hours	Rate/Hr	80%	Time	3.60	\$950.40
Norking Foreman	1			18.00	\$ 48.00 \$ 23.00	14.40		3.60	\$455.40
Pipe Layer	1			18.00	\$ 23.00		-	3.60	\$435.60
xcavator Operator	1	1		18.00	\$ 18.00			3.60	\$358.40
oader Operator op Man	1			18.00	\$ 19.00			3.60	\$376.20
aborer	1			18.00	\$ 16.00			3.60	\$316.80
IOTES:	6	-		10.00	10.00	14.40		Sub-Total	\$2,890.80
Day # 01 (10 Hrs) - MOT Satup, Removal of Concrete I		in installation of Sh	eet Piles begin SI	neet Pile Installa	dion.		8.60% Lai	or Burden :	\$1,925.27
emporarily Restore Road, Remove MOT to Open Road		a motorcara a car	oot i nou, nogai oi	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,				ilng Burden:	\$4,816.07
lay \$ 82 (8 Hrs) - MOT Setup, Complete Sheet Pile Ins		estore Roadway, Re	move MOT					Mark Up 15%	\$722.41
Day # 93 (4 Hrs) - Removal/Cutting and Abandonement								Total Labor	3175314
					Days				
IEquipment Requirements				ental Duration			ing Hours		
Description	Qty	Monthly Rate	Weekly Rate		Hourly	Operating	Duration		Amount
ohn Deer 330LC	1	\$ 10,145.00	\$ 278.00	\$ 1,143.00	\$ 128.46	\$ 69.40	2.00	22.00	\$3,812.80
fini Excavator 14-15 Ton	1	9 371200	\$ 1.561.00	\$ 554.00	8 3131	\$ 22.75	2.00	22.00	\$1,608.50
Vater Truck	1	5 5,500 N	\$ 148.00	\$ 128.00	1	\$ 15.91	2.00	22.00	\$606.02
Vheel Loader - 3 Yrd (W/Forks)	1	\$ 1370 NG	5 2,062.00	\$ 705.00	\$ 57.10	\$ 31.30	2.00	22.00	\$2,098.60
Reversible Vibratory Plate Compactor	1	\$ 4 094 00	3 502.00		3 -	\$ 8.15	2.00	22.00	\$551.30
Steel Plates	2	3 900 00	\$ 135.00		3 .	\$ 0.71	2.00	22.00	\$253.48
Valk-behind Saw	1	\$ 1,315.00	3 370.00	\$ 93.00	5	\$ 19.05	2.00	22.00	\$605.10
weeper	1	\$ 2,600,00	3 375 00	\$ 339.00	3 25 72	\$ 13.30	2.00	Sub Total	\$970.60 \$5,835.02
-Material Description	Qty	T			Unit	Rate (w/tax)			Amount
	1.00			-	LS	\$ 480.00			
									SAROTO
Vhaler Beam (including Pickup & Dalivery)	1.00					400.00			\$480.00
Whater Beam (including Pickup & Delivery)	1.00					400.00		Sub Total	
Whater Beam (Including Pickup & Delivery)	1.00							Sub Total tark Up 15% tal Materials	\$0.00
	Total				Unit	Rate		fark Up 15%	\$0.00 \$480.00 \$72.00
Sheet Pile Installation Description	Total Qty				Unit			tark Up 15% tal Materials	\$0.00 \$480.00 \$72.00 \$482.00
Sheet Pile Installation Description Installation of Sheet Piles	Total					Rate (w/tax)		Mark Up 15% tal Materials	\$0.00 \$480.00 \$72.00 \$480.00 Amount \$70,200.00 \$1,920.00
Description nstallation of Sheet Piles	Total Qty				LS	Rate (w/tax) \$ 70,200.00	To	fark Up 15% tal Materials Duration Sub Total	\$0.00 \$480.00 \$72.00 \$72.00 Amount \$70,200.00 \$1,920.00 \$72,120.00
Description nstallation of Sheet Piles	Total Qty				LS	Rate (w/tax) \$ 70,200.00	To	fark Up 15% tal Materials Duration Sub Total ark Up 7.5%	\$0.00 \$480.00 \$72.00 \$865.00 Amount \$70,200.00 \$1,920.00 \$72,120.00 \$5,409.00
Description Description Installation of Sheet Piles Veiding and Removal of Whaler Beam	Total Qty				LS	Rate (w/tax) \$ 70,200.00	To	fark Up 15% tal Materials Duration Sub Total	\$0.00 \$480.00 \$72.00 \$72.00 Amount \$70,200.00 \$1,920.00 \$72,120.00
Description Description Description Installation of Sheet Piles Veiding and Removal of Whaler Beam Milac. Requirements	Total Qty 1.00 2.00				LS Days	Rate (w/tax) \$ 70,200.00 \$ 960.00	To	Duration Sub Total ark Up 7.5% bcontractor	\$0.00 \$480.00 \$72.00 \$72.00 Amount \$70,200.00 \$1,920.00 \$72,120.00 \$5,409.00
Description Description Installation of Sheet Piles Velding and Removal of Whaler Beam	Total Qty				LS	Rate (w/lax) \$ 70,200.00 \$ 960.00	To	fark Up 15% tal Materials Duration Sub Total ark Up 7.5%	\$0.00 \$480.00 \$72.00 \$865.00 Amount \$70,200.00 \$1,920.00 \$72,120.00 \$5,409.00
Description Description Description Installation of Sheet Piles Veiding and Removal of Whaler Beam - Misc. Requirements Description	Total Qty 1.00 2.00				LS Days	Rate (w/fax) \$ 70,200.00 \$ 960.00	To	Duration Sub Total ark Up 7.5% bcontractor	\$0.00 \$480.00 \$72.00 \$152.00 Amount \$70,200.00 \$1,920.00 \$7,120.00 \$5,409.00 \$17,525.00
Description Description Description Description Description Description Description Description Description	Total Qty 1.00 2.00		201		LS Days Unit	Rate (w/tax) \$ 70,200.00 \$ 960.00 Rate (w/tax) \$ 8,795.00	To	Duration Sub Total ark Up 7.5% bcontractor	\$0.00 \$480.00 \$72.00 \$182.00 Amount \$70,200.00 \$72,120.00 \$5,409.00 \$71,522.01 Amount \$13,192.50
Sheet Pile Installation Description Installation of Sheet Piles Veiding and Removal of Whaler Beam Installation of Sheet Piles Veiding and Removal of Whaler Beam Installation of Sheet Piles Description Installation Installatio	Total Qty 1.00 2.00				LS Days Unit Daily Rate LS	Rate (w/lax) \$ 70,200.00 \$ 960.00 Rate (w/lax) \$ 8,795.00 \$ 360.00	To	Duration Sub Total ark Up 7.5% bcontractor	\$0.00 \$480.00 \$72.00 \$132.00 Amount \$70,200.0 \$1,920.00 \$72,120.0 \$5,409.00 \$77,525.0 Amount \$13,192.50 \$380.00
Sheet Pile Installation Description Installation of Sheet Piles Veiding and Removal of Whaler Beam Misc. Requirements Description IOT Lumpster SX Flagman	Total Qty 1.00 2.00			Estimated (2) Office	LS Days Unit Daily Rate LS Daily Rate	Rate (w/fax) \$ 70,200.00 \$ 960.00 Rate (w/fax) \$ 8,795.00 \$ 360.00 \$ 1,500.00	To	Duration Sub Total ark Up 7.5% bcontractor	\$0.00 \$480.00 \$72.00 \$145.00 Amount \$70,200.00 \$1,920.00 \$72,120.00 \$73,402.00 \$73,525.00 Amount \$13,192.50 \$380.00 \$12,000.00
Sheet Pile Installation Description Installation of Sheet Piles Velding and Removal of Whaler BeamMilac. Requirements Description IOT umpster SX Flagman IT-Duty Officers	Total Qty 1.00 2.00		(8pm to 7am)	Estimated (2) Officers	LS Days Unit Daily Rate LS Daily Rate Night Rate	Rate (w/tax) \$ 70,200.00 \$ 960.00 Rate (w/tax) \$ 8,785.00 \$ 360.00 \$ 1,500.00 \$ 1,780.00	To	Duration Sub Total ark Up 7.5% bcontractor Duration	\$0.00 \$480.00 \$72.00 \$182.00 Amount \$70,200.00 \$1,920.00 \$72,120.00 \$5,409.00 \$17,522.01 Amount \$13,192.50 \$360.00 \$12,000.00 \$1,760.00
Sheet Pile Installation Description Installation of Sheet Piles Installation of Sheet Piles Installation of Sheet Piles Installation of Sheet Piles Installation of Whaler Beam Installation of Whaler Beam Installation of Whaler Beam Installation of Sheet Piles Installation of Sheet Piles Installation of Sheet Piles Installation of Sheet Piles Installation Installation Installation Description Installation Installation Description Installation Instal	Total Qty 1.00 2.00	7 Days a Week	(8pm to 7am) 2 Weeks		Unit Daily Rate LS Daily Rate Night Rate HR	Rate (w/lax) \$ 70,200.00 \$ 960.00 \$ 960.00 \$ 960.00 \$ 960.00 \$ 360.00 \$ 360.00 \$ 1,760.00 \$ 1,760.00 \$ 15.00 \$ 15.00	To	Duration Sub Total ark Up 7.5% bcontractor Duration Duration	\$0.00 \$480.00 \$72.00 \$152.00 \$1,920.00 \$72,120.00 \$5,409.00 \$1,920.00 \$17,525.00 Amount \$13,192.50 \$390.00 \$12,000.00 \$1,760.00 \$5,040.00
Sheet Pile Installation Description stallation of Sheet Piles leiding and Removal of Whaler Beam - Misc. Requirements Description OT Impster SX Flagman ff-Duty Officers -Hour Dewatering Pump Watch ack Monitoring	Total Qty 1.00 2.00	7 Days a Week			LS Days Unit Daily Rate LS Daily Rate Night Rate HR Daily Rate	Rate (w/fax) \$ 70,200.00 \$ 960.00 Rate (w/fax) \$ 8,795.00 \$ 1,500.00 \$ 1,500.00 \$ 1,790.00 \$ 1,500.00 \$ 1,000.00 \$ 1,000.00 \$ 1,000.00	To	Duration Sub Total ark Up 7.5% boontractor Duration Duration 336.00 1.00	\$0.00 \$480.00 \$72.00 \$145.00 Amount \$70,200.00 \$72,120.00 \$72,120.00 \$73,525.00 Amount \$13,192.50 \$380.00 \$12,000.00 \$1,760.00 \$1,760.00 \$5,040.00 \$8,400.00
Sheet Pile Installation Description stallation of Sheet Piles leiding and Removal of Whaler Beam - Misc. Requirements Description OT Impster SX Flagman ff-Duty Officers -Hour Dewatering Pump Watch ack Monitoring	Total Qty 1.00 2.00	7 Days a Week			Unit Daily Rate LS Daily Rate Night Rate HR	Rate (w/lax) \$ 70,200.00 \$ 960.00 \$ 960.00 \$ 960.00 \$ 960.00 \$ 360.00 \$ 360.00 \$ 1,760.00 \$ 1,760.00 \$ 15.00 \$ 15.00	To	Duration Sub Total ark Up 7.5% bcontractor Duration Duration 336.00 1.00 1.00	\$0.00 \$480.00 \$72.00 \$142.00 \$142.00 \$1,920.00 \$72,120.00 \$5,409.00 \$13,192.50 \$380.00 \$12,000.00 \$1,760.00 \$5,040.00 \$5,040.00 \$420.00
Sheet Pile Installation Description Installation of Sheet Piles Veiding and Removal of Whaler Beam Milec. Requirements Description OT umpster SX Flagmen If-Duty Officers 4-Hour Dewatering Pump Watch rack Monitoring Ieel Hand Rail (including Pickup and Delivery)	Total Qty 1.00 2.00	7 Days a Week			LS Days Unit Daily Rate LS Daily Rate Night Rate HR Daily Rate	Rate (w/tax) \$ 70,200.00 \$ 980.00 \$ 980.00 \$ 8,795.00 \$ 1,500.00 \$ 1,780.00 \$ 1,780.00 \$ 1,400.00 \$ 1,400.00 \$ 420.00	M Total Su	Duration Sub Total ark Up 7.5% boontractor Duration Duration 336.00 1.00	\$0.00 \$480.00 \$72.00 \$152.00 \$1,920.00 \$72,120.00 \$72,120.00 \$73,525 \$380.00 \$12,000.00 \$1,760.0
A-Sheet Pile Installation Description Installation of Sheet Piles Veiding and Removal of Whaler Beam Milac. Requirements Description IOT IOT IOT IOT IOT IOT IOT IOT IOT IO	Total Qty 1.00 2.00		2 Weeks	(2) Officers	LS Days Unit Daily Rate LS Daily Rate HR Daily Rate HR Daily Rate Month	Rate (w/tax) \$ 70,200.00 \$ 980.00 \$ 980.00 \$ 8,795.00 \$ 1,500.00 \$ 1,780.00 \$ 1,780.00 \$ 1,400.00 \$ 1,400.00 \$ 420.00	M Total Su	Duration Sub Total ark Up 7.5% bcontractor Duration 336.00 1.00 1.00 Sub Total ark Up 15% cquirements	\$0.00 \$480.00 \$72.00 \$172.00 \$1,920.00 \$72,120.00 \$72,120.00 \$1,7523.00 \$13,192.50 \$380.00 \$17,523.00 \$1,760.00 \$1,760.00 \$4,177.50 \$4,177.50 \$6,175.88
Description Descri	Total Qty 1.00 2.00 Qty 1.5 1 8 1 1 6 1 1 6 1 1 1 (otal approximation)	ximate time remain	2 Weeks	(2) Officers	LS Days Unit Daily Rate LS Daily Rate Night Rate HR Daily Rate Month	Rate (w/tax) \$ 70,200.00 \$ 980.00 \$ 980.00 \$ 8,795.00 \$ 1,500.00 \$ 1,780.00 \$ 1,780.00 \$ 1,400.00 \$ 1,400.00 \$ 420.00	M Total Su	Duration Sub Total ark Up 7.5% boontractor Duration 336.00 1.00 1.00 1.00 Sub Total ark Up 15%	\$0.00 \$480.00 \$72.00 \$145.00 \$1,920.00 \$1,920.00 \$72,120.00 \$5,409.00 \$17,529.00 \$12,000.00 \$12,000.00 \$1,760.00 \$1,760.00 \$4,000.00 \$4,172.50 \$8,409.00 \$4,172.50 \$8,409.00
A-Sheet Pile Installation Description Installation of Sheet Piles Veiding and Removal of Whaler Beam Milac. Requirements Description IOT IOT IOT IOT IOT IOT IOT IOT IOT IO	Total Qty 1.00 2.00	ximate time remainstallation of MH-	2 Weeks	(2) Officers pending work FRP Liner, Ab	LS Days Unit Daily Rate LS Daily Rate Night Rate HR Daily Rats Month	Rate (w/tax) \$ 70,200.00 \$ 960.00 Rate (w/tax) \$ 8,795.00 \$ 1,500.00 \$ 1,500.00 \$ 1,400.00 \$ 1,400.00 \$ 420.00	Market Misc. Re	Duration Sub Total ark Up 7.5% bcontractor Duration 336.00 1.00 1.00 Sub Total ark Up 15% cquirements	\$0.00 \$480.00 \$72.00 \$172.00 \$1,920.00 \$72,120.00 \$72,120.00 \$1,7523.00 \$13,192.50 \$380.00 \$17,523.00 \$1,760.00 \$1,760.00 \$4,177.50 \$4,177.50 \$6,175.88

ROCKET BLVD - CSX CHANGE ORDER - ENGINEERING / PERMITTING / INSURANCE

DESCRIPTION OF ADDITIONAL COSTS INCURRED

3) Additional Engineering, Permitting, and Insurance Fees Incurred

ol schirton de la calcana		TOTAL S	CHICE	TLASION
ENGINEERING				
CSX Design Costs (MBA Engineering)	1	EA	\$ 8,600.00	\$ 8,600.00
MOT Design (Rocket Road Closure)	1	EA	\$ 2,200.00	\$ 2,200.00
CSX Design Costs (STV General Engineering Consultant)	1.	LS	\$ 10,800.00	\$ 10,800.00
CSX PERMITTING				
CSX Permit Fee	1	EA	\$ 4,250.00	\$ 4,250.00
	7			
INSURANCE		,		
CSX RPL	1	EA	\$ 3,000.00	\$ 3,000.00
CGL Excess Liability	1	LS *	\$ 31,726.00	\$ 31,726.00

- Costs Incurred for additional \$4 Million Excess Liability Required * See Notes Below
- Per Section 3 of CSX Agreement # 871346, Licensee shall procure and maintain CGL Coverage not less than Five Million Dollars
- Per Article 8 of the Project Contract Documents, General Liability of One Million Dollars is required for Projects up to Ten Million.

	Sub Total	\$ 60,576.00
	Mark Up 15%	\$ 9,086.40
,	GRAND TOTAL	\$ 69,662.40

* Excess Liability Cost per Million

\$1 Million \$9,030

\$2 Million \$9,030

\$3 Million \$9,030

\$4 Million \$4,636

DESCRIPTION OF ADDITIONAL MATERIAL

- Well Point System Burled in Roadway (Listed under E.- Misc. Requirements)

Description	Qty	Cost Per Unit	Monthly Total	2 Months Total	6 Months Total
Header Pipe 6x20	3	\$110.00	\$330.00	\$660.00	\$1,980.00
Header Pipe 6x10	6	\$100.00	\$600.00	\$1,200.00	\$3,600.00
Swing Arms & Well Point	60	\$3.00	\$180.00	\$360.00	\$1,080.00
90° Fittings	6	\$25.00	\$150.00	\$300.00	\$900.00
Caps	2	\$25.00	\$50.00	\$100.00	\$300.00
		Totals	\$1,310,00	\$2,620.00	\$7,860.00

PROGRESS INVOICE ***

CSX Transportation, Inc.

CSX Real Estate & Facilities Management

500 Water Street - J180 Jacksonville, FL 32202

Attention: Mr. Mark Austin, P.E.

Director Engineering Services

Re

Taft, FL - Manhole Installation

CSXT OP# CS7002

CSX Agreement# CSX871346

Invoice #: 20109488

Invoice Date: 1/23/2019

Project #: 40-19248

Invoice Group : B4

Voucher #: 4 Project Org.: 053

Phase No.: 8074

For professional engineering services rendered through December 28, 2018 for labor and through December 28, 2018 for non-salary expenses per our STV General Engineering Consultant Contract of October 01, 2015.

LABOR:

Classification	Hours	Rate	Amount
Engineer !	6.75	102.00	688 50
Senior Engineer I	4.00	123 00	492.00
Sr. Railroad Engr/Principal Engr	2.00	185 00	370.00
Technician	1.50	75.00	112.50
SUBTOTAL - LABOR	14.25		

1,663.00

CONTRACT LABOR:

Hours Rate Classification Amount

SUBTOTAL - CONTRACT LABOR

0.00

DIRECT NON-SALARY COST:

SUBTOTAL - EXPENSES

0 00

CURRENT INVOICE

1,663.00

Total Estimated Fee 10,800.00

Current Invoice 1,663.00

Plus Previous Invoice 2,332.75

Cumulative to Date 3,995.75

Remaining Fee 6,804.25

We hereby certify that the above charges are true and correct, and therefore, just payment is being requested.

cc: Randall G. Frederick

Project Manager

Angelo Furno

From:

Daniel Gonzalez

Sent:

Monday, September 10, 2018 8:08 AM

To: Subject: Angelo Furno FW: Cost per Million

Angelo

Below are the costs for the excess liability coverage required for the Railroad work. Please make sure this makes it into the CO.

Daniel Gonzalez

Metro Equipment Service Inc.

Office: 305-740-3303 Ext. 108 | Cell:786-663-2811

WE HAVE MOVED!!!

PLEASE UPDATE OUR CONTACT INFORMATION IN YOUR SYSTEM

9425 SW 72 ST Suite 150 Milami, FL 33173

Email: Dg@mesinc.us





From: Amanda Nogues < Amanda@easterninsurance.net >

Sent: Friday, September 7, 2018 4:28 PM To: Daniel Gonzalez < dg@mesinc.us>

Cc: David Lopez <david@easterninsurance.net>

Subject: Cost per Million

Hi Danny,

The XS liability cost per million below.

\$1M \$9,030 \$2M \$9,030 \$3M \$9,030

\$4M \$4,636

\$5M \$4,636

Amanda Nogues
Eastern Insurance Group
9570 SW 107 Avenue, Suite 104
Miami, FL 33176

(305) 595-3323 | ☑ amanda@easterninsurance.net

CSX How tomor/oly moves

Application Name : Outside Party Request Form

(OP Form)

Tracking ID: 1022278 Last Update Date: 09/12/2018 Requested By: Furno, Angelo

On Behalf Of: Furno, Angelo
Last Updated By: FURNO, ANGELO

Important Information

Please Read: Important information regarding protection services shown below.

Protection Services: Average cost if required (responsibility of Agreement Holder):

Flagging: \$1,500.00 per day

Construction Monitoring: \$1,500.00 per day

The estimated flagging and construction monitoring costs are based on a minimum of 8 hours plus drive time and other incurred expenses, including but not limited to project time, travel time, expenses, per diem, project management cost for scheduling, means and methods review, coordinating, and general account administration.

Other railroad costs may include signal locates, material, rental equipment, burden and tax. The above referenced flagging and construction monitoring costs are estimates only and will be billed after the project commencement.

In the event that local protection services are not available at the time of your request, protection services from outside the geographical area of your project may be assigned at extra cost to the Agreement Holder/Project Owner. The cost of protection services vary based on factors including but not limited to, type of project, duration of project, utilization of local or out-of-town flagging personnel, etc.

In the event it is necessary to cancel or re-schedule protection services already scheduled, the following notice periods are required (failure to provide notice as stated shall result in the Agreement Holder/Project Owner incurring cost associated with the scheduled protection services):

48 hour notice - Short term projects (1-3 days to completion)

3 days notice - Medium term projects (4-19 days to completion)

5 days notice - Long term projects (20 or more days to completion)

Please indicate your understanding the foregoing estimates for flagging and construction monitoring are simply estimates and you will be billed direct costs and the days notice required to cancel a protection services request once scheduled

Cost estimate and cancel terms Y acknowledgement :

Customer Details

Billing and Project Contact Information

Billing and Contact Information for Agreement Holder/Project Owner

Company Name: METRO EQUIPMENT SERVICE, INC.

Country: US

Address (1): 9425 SW 72 Ave

Address (2): Suite 150

Address (3): Address (4):

> City : Miami County : Dade State : FL

Zip Code: 33173 Name: Jorge Godoy

Title:

Office Phone Number: (305) 740-3303

Email: JG@MESinc.us

Project Contact (If different from Billing)

Please insert the primary day-to-day contact information.

Name: Angelo Furno

Email: Angelo@MESinc.us

Office Phone Number: (305) 740-3303 Mobile/Cell Phone Number: (954) 650-5093

Project Location

Application Name: Outside Party Request Form

(OP Form)

Tracking ID: 1022278 Last Update Date: 09/12/2018 Requested By: Furno, Angelo

On Behalf Of: Furno, Angelo

Last Updated By: FURNO, ANGELO

Country: US

State: FL

County: ORANGE

City: ORLANDO

Zip Code: 32824

Milepost Prefix From: A

Milepost Number From: 799.5

Latitude: 28.406667

Longitude: -81.390556

MapCSX Link:

Nearest Dot#: CFL Pkwy & Rocket Blvd

Property Address: 10971 Rocket Blvd, Orlando FL 32824

Project and Scheduling Information

CSX Outside Party Number: 833181009311247

Start Date: 22-SEP-18

Project Duration in Days: 90

Is this covered by an existing permit/agreement Y

Agreement Number: CSX871346

Does this project include multiple agreements? N

Is this project tax exempt? : N

Purchase Order Number: Y17-710

Type of Work: OPNI

Provide detailed scope of work: Project is to construct new gravity sewer facilities adjacent to existing C.S.X. Railroad right-of-way. Excavation to a depth of approximately 13 feet will be

done using sheet/shoring system to allow connection to existing gravity sewer. An existing Orange County Utilities pump station adjacent to the right-

of-way will be decommissioned.

Describe equipment to be used during activity: Excavator, Crane, Wheel Loader, Skid Steer, Roller & Vibratory Plate

Tamper, Dump Truck

Project Funding

filled the little and the feet of the state of the state of

Is the project being funded by a governmental Y agency?:

Is the project funded by multiple sources? : N

Funding Source: COUNTY

Procurement Restrictions (e.g. Buy America(n), Buy State, US Steel):

Procurement Restrictions Waiver:

Suspended / Debarred :

Davis-Bacon Act:

E-Verify:

Other, please describe here: :

cifor Single Audit related questions contact GBCompliance@cax.com.

Application Name : Outside Party Request Form (OP Form)

Tracking ID: 1022278

Last Update Date: 09/12/2018

Requested By: Furno, Angelo

On Behalf Of: Furno, Angelo

Last Updated By: FURNO, ANGELO

Single Audit Type: Please advise if the project is subject to single audit requirements by selecting the appropriate item. :

Purchase Quotation

7532 Maka Lane Tampa , FL 33637 (813 777-0998 www.tprco.com



			www.emcien	cyshoring.con	<u>n</u>		Acres and	THE RESERVE AND ADDRESS OF THE PARTY OF THE	
	Custon	ner Information	Gene	eral Inform	ation		Job	Information	
	Company: Metr	Equipment	Date:		8/17/18		Street: Emer	gency Manhole CSX	_
-	Attention: Ange	0	Requested By:		Angelo		City, Zip: Orlan	do, Fl	
	Phone:		Payment Terms:		Net 30		Contact:		
	email:		Quote Good From:	8/17/18	То	9/16/18	Phone:		
							PO #:		
Purc	hase In	formation							
			No.	E Cate	Weight	Weight			
OTY	Model	Description	Each	Total	Each	Total			

			figure 1	er late	Weight	Weight		
QTY	Model	Description	Each	Total	Each	Total		
15	XZ95-40' long	40' long XZ95 sheet pile used	\$1,782.30	\$26,734.50				
		Steel sheet piling interlocking					Number of	Payments
		15.51 tons					1	
-		*Price includes Freight to the job site in						
		Orlando*						
	1						1	
							Payment Sc	
								\$26,734.50
	1. 10.						Payment # 1	\$26,734.50
							Payment # 2	
				1			Payment # 3	
							Payment # 4	
							Payment # 5	
							Payment # 6	
							Special Note: Any and all	
_							are scrictly approved by E	
						****	Supply and/or Efficiency I	
-							and unless otherwise stat companies any and all pa	
-		(4					assumed on a single (one	
							schedule. Freight will be	
-							Haracomora (n), o reconstructivo e	Stranger Stranger
			-					
	and the state of t							
-								
				7			Purchase	Total
0		Delivery:	\$0.00	\$0.00		4	\$26,73	4 50
		Delivery.	30.00	30.00			**Total of p	vershare 1

Total Loads: = Tax will be calculated on later invoice Tax: \$26,734.50 **Grand Totals:** 7.00% Note: Each load is

Last Revised 6/29/15 BYCR



Purchase Total includes one time charge of delivery Calculated at Max Carry lbs. of: 46000

and taxes ... purchase items only.***

Cons	ultant	Info	rmai	ion
COIL	arunic	-	A LALL	2011

Consultant: Paul Strazzulla

Branch: Tampa Mobile: 813 777-0998

email: pstrazzulia@tprco.com

Official Distributor Of...



...Trench & Shoring Equipment Special Notes:

Please, do not hesitate to contact us at any time with questions or concerns. Thank You for choosing Trench Plate Rental Co., an official Efficiency Production, Inc. trench shielding and shoring equipment distributor.



2781 S.W. 56th Avenue - Pembroke Park, Florida 33023 Phone: (954) 985-0460 - Fax: (954) 985-0462 - www.shorelinefoundation.com

September 20, 2018

Jorge Fronte
METRO EQUIPMENT SERVICES
9415 SW 72nd Street, Suite 131
Miami, FL 33173

Reference: Temporary Steel Sheet Pile

Rocket Blvd. PS Otlando FL

SFI Proposal Number: P18-042R

The base price for this proposal is \$70,200 Shoreline Foundation, Inc. (SFI) will furnish and install temporary steel sheet piles at the above referenced project. SFI's scope of work consists of the following:

1. Furnish and install 15 pieces of temporary XZ 95 steel sheet pile (or equal) 40' in length with no corner sections. The above material will construct one (1) temporary retaining wall approximately 30 LF in length in one installation.

2. One (1) mobilization of our crane and equipment to and from jobsite to install materials and one (1) mobilization of our crane and equipment to and from jobsite to remove materials. If

additional mobilizations are required, add \$4,500 per occurrence by land.

3. Above pricing is based on installing EZ 95 steel sheet pile or equal as specified by Contractor. In the event that the final engineered design requires a differing sheet pile section and/or bracing system, revised pricing maybe required based on said design.

4. The above price is based on the installation of sheet piling utilizing a medium size (ICE 28C) vibratory hammer. If larger equipment is necessary to install sheet piling, the cost will be added to the contract for such equipment and its mobilization to job site.

5. Engineering is not included in the above price.

The following add alternatives items are being offered on an as-need basis:

1. If temporary steel sheet pile is not extracted within 30 days of installation, add \$1,000 per month or any part of a month thereafter per cofferdam location.

P18-042R September 20, 2018 Page 2 of 2

Work and items excluded from our price and the responsibility of others:

- 1. Firm, dry level access and overhead clearance to each pile location for a rubber tire truck mounted crane and pile driving equipment to and from jobsite.
- 2. All steel sheet pile location must be accessible within a maximum radius of 50 feet from center of pile to the center pin of the crane, with a minimum clearance of 36 inches from any existing structures, which includes concrete sulfates, or roof overhangs.
- 3. Location, relocation or protection of underground or overhead utilities and/or structures which interfere with the location of the piles and/or access to piles.
- 4. Engineering & design, pile layout, cut-off grades, surveying and/or as-built drawings.
- 5. Noise and/or vibration monitoring or analysis.
- 6. Blasting, Pre-drilling, Pre-splitting or Pre-trenching in the event hard rock is encountered.
- 7. Excavation and dewatering
- 8. Permit fees and bonds
- 9. Traffic maintenance, Temporary Barrier wall, and/or MOT plan.

Shoreline Foundation, Inc. shall not be held responsible for damage to existing underground or overhead or adjacent structures, utilities, sidewalks, curbs, access roads, or landscaping. Removal of underground or overhead obstructions and/or utilities is the responsibility of owner/contractor.

We appreciate the opportunity to quote you on this work. If accepted, please make this proposal a binding part of any contract. If you should have any questions concerning this proposal, please contact me at our offices.

Respectfully,

SHORELINE FOUNDATION, INC.

Barry S. Reed Barry S. Reed Vice-President

If accepted below, this quote will contractually bind SHORELINE FOUNDATION, INC. ("seller") and METRO EQUIPMENT SERVICES ("Buyer") to the terms as stated above. By signing, dating and returning this quote you are hereby agreeing to engage our construction services. (Proposal valid for thirty (30) days)

Date (Owners signature) (Owners printed name)

ROCKET BLVD - CSX CHANGE ORDER - ENGINEERING / PERMITTING / INSURANCE

DESCRIPTION OF ADDITIONAL COSTS INCURRED

3) Additional Engineering, Permitting, and Insurance Fees Incurred

		of the state of the		1000	
on state of the Co. Marketta Port	MIL	Title	PRICE	W.	TEVPINE
ENGINEERING					
CSX Design Costs (MBA Engineering)	1	EA	\$ 8,600.00	\$	8,600.00
MOT Design (Rocket Road Closure)	1	EA	\$ 2,200.00	\$	2,200.00
CSX Design Costs (STV General Engineering Consultant)	1	LS	\$ 10,800.00	\$	10,800.00
CSX PERMITTING					
CSX Permit Fee	1	EA	\$ 4,250.00	\$	4,250.00
INSURANCE					
CSX RPL	1	EA	\$ 3,000.00	\$	3,000.00
CGL Excess Liability	1	LS *	\$ 31,726.00	\$	31,726.00

- Costs Incurred for additional \$4 Million Excess Liability Required * See Notes Below
- Per Section 3 of CSX Agreement # 871346, Licensee shall procure and maintain CGL Coverage not less than Five
 Million Dollars
- Per Article 8 of the Project Contract Documents, General Liability of One Million Dollars is required for Projects up to Ten Million.

Sub Total	\$ 60,576.00
Mark Up 15%	\$ 9,086.40
GRAND TOTAL	\$ 69,662.40

* Excess Liability Cost per Million

\$1 Million \$9,030

\$2 Million \$9,030

\$3 Million \$9,030

\$4 Million \$4,636

DESCRIPTION OF ADDITIONAL MATERIAL

- Well Point System Buried in Roadway

(Listed under E.- Misc. Requirements)

Description	Qty	Cost Per Unit	Monthly Total	2 Months Total	6 Months Total
Header Pipe 6x20	3	\$110.00	\$330.00	\$660.00	\$1,980.00
Header Pipe 6x10	6	\$100.00	\$600.00	\$1,200.00	\$3,600.00
Swing Arms & Well Point	60	\$3.00	\$180.00	\$360.00	\$1,080.00
90° Fittings	6	\$25.00	\$150.00	\$300.00	\$900.00
Caps	2	\$25.00	\$50.00	\$100.00	\$300.00
		Totals	\$1,310.00	\$2,620.00	\$7,860,00

	2/20/2019				CO#	'	8
PROJECT:	Orange County Utilities				Project #	ŧ	Y17-710
	PUMP STATIONS 3728 ROCKET BL	VD. EXT, 3426 CYPRE	SS PARK, 3192				
	R ROCKET BLVD AND CENTRAL FLORIDA PAR	KWAY IMPROVEMEN	ITS PACKAGE 2				
O:	Robert Bird						
	Orange County Utilities						
	9150 Curry Ford Road						
	Orlando, FL 32825						
E:	Change Order Associated with the The additional work associated with the Way & Central FL Parkway. Originally repair performed on the existing line that as replace the existing line crossing to	nis Change Order was the Crossing at United by the County, Metro ha	derived from a Sev I Way was to be el as been directed to	wage Line Break of iminated from the proceed as origin	Project per RFI # 12. Due to ally designed and perform t	the t	temporary
ADOD				Total	Allowable Mark IIIs		
ABOR	d documents)			<u>Total</u> \$ 11,505.06	Allowable Mark Up \$ 1,725.76	\$	13,230.82
co anaono	o documents)			11,000.00	1,7200	•	10,200.02
DUIPMEN	<u>r</u>			<u>Totai</u>	Allowable Mark Up		
e attache	d documents)			\$16,883.35	\$2,532.50	\$	19,415.85
ATERIAI S	& SUPPLIES			Total	Allowable Mark Up		
	d documents)			\$ 2,232.20	\$ 334.83	\$	2,567.03
	,			,			-,-
bcontrac	tor Requirements			Total	Allowable Mark Up		
e attache	d documents)			\$2,078.50	\$ 311.78		\$2,390.28
SC. Requ	izomonto			Total	Allowable Mark Up		
	d documents)			\$ 6,931.00	\$ 1,039.65		\$7,970.65
	,			,			
					Subtotal	\$	45,574.63
				. 1992 - <u></u> 1997 -	es i meg e que como co		
AY ITEM	CT PAY ITEMS - Additional Items Asso DESCRIPTION	ciated with North Side	& South Side Units UNIT	ed Way Tie-Ins QTY.	U. COST		SUB. TOT
1	Mobilization		LS	1.00	\$ 3,500.00		3,500.00
4	Project Record Documents		LS	1,00	\$ 1,250.00	\$	1,250.00
10	Road Crossing Pavement Restoration	(8' Wide)	SY	15.00	\$ 100.00	\$	1,200.00
16	Abandon in Place Pipe					•	
			LF	30.00	\$ 4.00	\$	1,500.00 120.00
20	4" Plug Valve		LF EA	30.00 1.00	\$ 1,000.00	\$	1,500.00 120.00 1,000.00
20	4" Plug Valve					\$	1,500.00 120.00 1,000.00
	-	ciated with work Perfor	EA	1.00	\$ 1,000.00 Subtotal	\$	1,500.00 120.00 1,000.00
CONTRAC	4" Plug Valve CT PAY ITEMS - Additional Items Asso DESCRIPTION	ciated with work Perfor	EA	1.00	\$ 1,000.00 Subtotal	\$ \$ \$	1,500.00 120.00 1,000.00
CONTRAC	CT PAY ITEMS - Additional Items Asso		EA	1.00 - South East Tie-	\$ 1,000.00 Subtotal	\$ \$ \$	1,500.00 120.00 1,000.00 7,370.00 SUB. TOT 3,000.00
CONTRAC	CT PAY ITEMS - Additional Items Asso DESCRIPTION		EA rmed per RFI # 12 UNIT	1.00 - South East Tie-I QTY.	\$ 1,000.00 Subtotal n at STA 48+50 U. COST	\$ \$	1,500.00 120.00 1,000.00 7,370.00 SUB. TOT 3,000.00
CONTRAC ITEM 26	CT PAY ITEMS - Additional Items Asso DESCRIPTION 4" / 6" Cut-in Connection to existing Fo		EA rmed per RFI # 12 UNIT EA	- South East Tie-I QTY.	\$ 1,000.00 Subtotal in at STA 48+50 U. COST \$ 3,000.00 \$ 80.00	\$ \$ \$ \$	1,500.00 120.00 1,000.00 7,370.00 SUB. TOT 3,000.00 2,640.00
CONTRAC (ITEM 26	CT PAY ITEMS - Additional Items Asso DESCRIPTION 4" / 6" Cut-in Connection to existing Fo		EA rmed per RFI # 12 UNIT EA	- South East Tie-I QTY.	\$ 1,000.00 Subtotal n at STA 48+50 U. COST \$ 3,000.00	\$ \$ \$ \$	1,500.00 120.00 1,000.00 7,370.00 SUB. TOT 3,000.00 2,640.00
CONTRAC Y ITEM 26	CT PAY ITEMS - Additional Items Asso DESCRIPTION 4" / 6" Cut-in Connection to existing Fo		EA rmed per RFI # 12 UNIT EA	- South East Tie-I QTY.	\$ 1,000.00 Subtotal n at STA 48+50 U. COST \$ 3,000.00 \$ 80.00 Subtotal	\$ \$ \$ \$	1,500.00 120.00 1,000.00 7,370.00 SUB. TOT 3,000.00 2,640.00
CONTRAC (ITEM 26	CT PAY ITEMS - Additional Items Asso DESCRIPTION 4" / 6" Cut-in Connection to existing Fo		EA rmed per RFI # 12 UNIT EA	- South East Tie-I QTY.	\$ 1,000.00 Subtotal n at STA 48+50 U. COST \$ 3,000.00 \$ 80.00 Subtotal Change Order Sub-Total	\$ \$ \$ \$	1,500.00 120.00 1,000.00 7,370.00 SUB. TOT 3,000.00 2,640.00 5,540.00
CONTRAC Y ITEM 26	CT PAY ITEMS - Additional Items Asso DESCRIPTION 4" / 6" Cut-in Connection to existing Fo		EA rmed per RFI # 12 UNIT EA	- South East Tie-I QTY.	\$ 1,000.00 Subtotal n at STA 48+50 U. COST \$ 3,000.00 \$ 80.00 Subtotal	\$ \$ \$ \$	1,500.00 120.00 1,000.00 7,370.00 SUB. TOT 3,000.00 2,640.00 5,640.00
CONTRAC Y ITEM 26	CT PAY ITEMS - Additional Items Asso DESCRIPTION 4" / 6" Cut-in Connection to existing Fo		EA rmed per RFI # 12 UNIT EA	- South East Tie-I QTY.	\$ 1,000.00 Subtotal n at STA 48+50 U. COST \$ 3,000.00 \$ 80.00 Subtotal Change Order Sub-Total	\$ \$ \$ \$	1,500.00 120.00 1,000.00 7,370.00 SUB. TOT 3,000.00 2,640.00 5,640.00 58,584.63 1,171.69
CONTRAC YITEM 26	CT PAY ITEMS - Additional Items Asso DESCRIPTION 4" / 6" Cut-in Connection to existing Fo		rmed per RFI # 12 UNIT EA LF	1.00 - South East Tie- QTY. 1.00 33.00	\$ 1,000.00 Subtotal n at STA 48+50 U. COST \$ 3,000.00 \$ 80.00 Subtotal Change Order Sub-Total Additional Bonding	\$ \$ \$ \$	1,500.00 120.00 1,000.00 7,370.00 SUB. TOT 3,000.00 2,640.00 5,640.00 58,584.63 1,171.69 59,756.32
CONTRAC Y ITEM 26 19	CT PAY ITEMS - Additional Items Asso DESCRIPTION 4" / 6" Cut-in Connection to existing Fo		EA rmed per RFI # 12 UNIT EA	- South East Tie-I QTY.	\$ 1,000.00 Subtotal n at STA 48+50 U. COST \$ 3,000.00 \$ 80.00 Subtotal Change Order Sub-Total Additional Bonding	\$ \$ \$ \$	1,500.00 120.00 1,000.00 7,370.00 SUB. TOT 3,000.00 2,640.00 5,640.00 58,584.63 1,171.69
CONTRAC YITEM 26 19	DESCRIPTION 4" / 6" Cut-in Connection to existing For 8" Force Main	orce Main	rmed per RFI # 12 UNIT EA LF	1.00 - South East Tie- QTY. 1.00 33.00	\$ 1,000.00 Subtotal n at STA 48+50 U. COST \$ 3,000.00 \$ 80.00 Subtotal Change Order Sub-Total Additional Bonding	\$ \$ \$ \$ \$ \$	1,500.00 120.00 1,000.00 7,370.00 SUB. TOT 3,000.00 2,640.00 5,640.00 58,584.63 1,171.69 59,756.32
CONTRAC AY ITEM 26 19 DTAL OF T	DESCRIPTION 4" / 6" Cut-in Connection to existing For 8" Force Main	ADD	med per RFI # 12 UNIT EA LF	1.00 - South East Tie- QTY. 1.00 33.00	\$ 1,000.00 Subtotal n at STA 48+50 U. COST \$ 3,000.00 \$ 80.00 Subtotal Change Order Sub-Total Additional Bonding	\$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	1,500.00 120.00 1,000.00 7,370.00 3,000.00 2,640.00 58,584.63 1,171.69 59,756.32

EXTRA WORK - Direct Cost Breakdown DESCRIPTION OF EXTRA WORK ACTIVITIES 1) Work Associated with United Way North Side Cossing and Tie-in. Day 1: 4 Hrs - Soft Digging of the FGT Main (Previously Performed on 8/17/2018) Day 2: 8 Hrs - Perform Crossing of 6" PVC to North Side of United Way Day 3: 4 Hrs - Road Restoration (Set Concrete Base and Return Sunday for Asphalt & Removal of Plates) Day 4: 8 Hrs - FGT Crossing & Connection (Hand Digging Near Gas Main) Day 5: 4 Hrs - Road Restoration (Set Concrete Base and Return Sunday for Asphalt & Removal of Plates) Day 6: 3 Hrs - Tesing & Grouting 31 Total Hours DESCRIPTION ITEM # Extra work - Direct cost breakdown Time: See Below Hrs A.- Labor Requirements Amount Description Qtv Total Regular Regular (Hrs) Stand-by Overtime (Hrs Rate/Hr 100% 0% Position Hours Time 27.00 27.00 27.00 48.00 \$1,425.60 Working Foreman 23.00 22.00 18.00 21.60 5.40 \$683.10 \$653.40 Excavator Operator 21,60 5 40 Loader Operator 27.00 27.00 5.40 \$534.60 21.60 Pipe Layer 19.00 21.60 5.40 \$564.30 \$475.20 Pipe Layer 27.00 S 16.00 5.40 Laborer \$4,336.20 Sub-Tota 6 66.60% Labor Burden \$2,887.91 \$7,224.11 \$1,083.62 Labor Including Burden. Mark Up 15% Total Labor SU-307-73 B.-Equipment Requirements Days Operating Hours Monthly Rate | Weekly Rate | Daily Rate | Hourly Operating Operating 22.75 31.00 Amount \$2,921.25 Qty Duration Description Mini Excavator 14-15 Ton 3.719.00 \$ 554.00 \$ 705.00 \$ 51.33 \$ 57.16 \$ 22.75 31.30 1,561.00 \$ 4.00 31.00 4.00 \$3,790.30 Wheel Loader - 3 Yrd (W/Forks) 2,052.00 Reversible Vibratory Plate Compactor 1,394.00 \$ 539.00 \$ 186.00 55.56 31.00 4.00 \$744.00 185.00 \$ 31.00 \$222.24 \$372.00 Steel Plates 500.00 4.00 1.315.00 S 370.00 \$ 93.00 4.00 Walk-behind Saw 2,600.00 \$ 975.00 \$ 339.00 \$ 25.73 \$ 31.00 4.00 \$1,768.30 Sweeper 128.00 \$ Water Truck \$ 3.500.00 \$ 348.00 \$ 31.00 4.00 \$512.00 12.25 31.00 \$935.75 1/2 Ton Crew cab Pick-up Truck 16.40 \$ 4.00 139.00 \$ \$ 735.00 \$ 349.00 \$ Sub Tota \$11,265.84 Mark Up 15% \$1,689,88 Total Equipment \$12,985,72 C.-Material Description Qty Unit Rate Amount (w/tax) \$203.40 \$806.80 \$1,167.00 \$55.00 3.39 201.70 194.50 60.00 4.00 6" PVC Pipe Fittings - 6" 45° Bend EA Tempoarary Asphalt Cement Bags for FGT Crossing 10.00 EA 5.50 \$0.00 Sub Total \$2,232,20 Mark Up 7.5% \$167.42 Total Materials D.-Subcontractor Requirements Unit Rate Total Duration Amount Hours (w/tax) Qty \$1,252.50 \$325.00 16.70 Flaggers Hours Flagging Operation Pump Truck 3.00 1.00 Hours EA 325.00 1.00 1.00 \$0.00 Sub Tota \$1,577.50 Mark Up 15% \$236.63 Total Subcontractor 25,050,93 E.- Misc. Requirements Unit Rate Amount Description Qty (w/tax) 1,687.00 1,380.00 \$3,374.00 MOT (Lane Closure) Engineered MOT Design Days \$1,870.00 Sub Total \$5,244,00 Mark Up 15% Total Misc. Requirements NOTES: \$31,507.78 Total Additional Bond Premium 2% \$630.16 GRAND TOTAL \$32,137,94

						EXTF			irect Co		akdown	-> *** * * * *		
ESCRIPTION OF EXTRA WORK ACTIVITI		- 47	9- 1-			,								
Work Associated with United Way Sout	and the affective of the Cartie of the Carti	······································	Average Kodense Kovan version	ertet veren	immonaria retaribiti	The section of	made was negative meteor		and a second district of the second	# 10 T Associates 1888a, 10 To		************	morphy spage to the type cat one within	mentedophinan on topics in tight
Additional Hours associated with Remov	val of Concrete I	Road	Base and S	Stori	m Drain Cro	ssin	g which	was	encased	in Co	oncrete Bio	ock		
ITEM#								D	ESCRIP	TION				
Extra work - Direct cost breakdown								_				Time:	See Below	Hrs
A Labor Requirements					`									
Description	Qty						Total		egular		ular (Hrs)	Stand-by	Overtime (Hrs)	Amount
Position							lours	-	ate/Hr		100%	Time	0%	
Vorking Foreman	1			_			8.00	\$	48.00		6.40		1.60	\$422.40
xcavator Operator oader Operator	1	-		-			8.00	\$	23.00		6.40		1.60 1.60	\$202.40 \$193.60
ipe Layer	1	-		\vdash			8.00	\$	18.00	_	6,40		1.60	\$158.40
ipe Layer	1	-		-			8.00	\$	19.00		6.40		1.60	\$167.20
aborer	1						8.00	\$	16.00	_	6.40		1.60	\$140.80
	6												Sub-Total	\$1,284.80
	-	-											or Burden :	\$855.68
											Lab		ing Burden:	\$2,140.48
												٨	lark Up 15%	\$321.07
Faulament Regularments	Pares				n.	Interes	Durcelan				Onors	ing House	Total Labor	\$2,481.05
Equipment Requirements Description	Days Qty	Mo	nthly Rate	10/4	ekly Rate		Duration ly Rate		ourly	Or		ing Hours Operating	10 Duration	Amount
lini Excavator 14-15 Ton	1	\$	3,719.00			\$	554.00	\$	51.33	\$	22.75	8.00	1.00	\$736.00
Vheel Loader - 3 Yrd (W/Forks)	1	\$	5,073.00	\$	2,052.00	\$	705.00	\$	57.16	\$	31.30	8.00	1.00	\$955.40
eversible Vibratory Plate Compactor	1	\$	1,394.00		539.00		186.00	Ť	01.10	_	01.00	8.00	1.00	\$186.00
teel Plates	2	\$	500.00		185.00		55.56				-	8.00	1.00	\$55.56
/alk-behind Saw	1	\$	1,315.00		370.00	\$	93.00					8.00	1.00	\$93.00
weeper	1	\$	2,600.00	\$	975.00	\$	339.00	\$	25.73	\$	13.30	8.00	1.00	\$445.40
Vater Truck	1	\$	3,500.00		348.00		128.00	\$		\$		8.00	1.00	\$128.00
/2 Ton Crew cab Pick-up Truck	1	\$	735.00	\$	349.00	\$	139.00	\$	16.40	\$	12.25	8.00	1.00	\$237.00
													Sub Total	\$2,836.36
													lark Up 15% Equipment	\$425.45 \$3.761.01
Material												1010	Equipment	- quiporati
Description	Qty						-		Unit		Rate			Amount
,	,									(w/tax)			
														\$0.00
														\$0.00
		_		_				\vdash						
														\$0.00
													Sub Total	\$0.00 \$0.00
													lark Up 15%	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00
														\$0.00 \$0.00 \$0.00 \$0.00
Subcontractor Requirements													lark Up 15% tal Materials	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00
Subcontractor Requirements Subcontractor	Total						<i>y</i>		Unit		Rate		lark Up 15% tal Materials Duration	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00
Subcontractor	Qty		Janeara				Jours				w/tax)		lark Up 15% tal Materials Duration Hours	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00
Subcontractor		F	laggers			<u> </u>	Hours		Unit	\$	w/tax) 16.70		lark Up 15% tal Materials Duration	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00
Subcontractor	Qty	F	laggers			-	Hours				w/tax)		lark Up 15% tal Materials Duration Hours	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00
Subcontractor	Qty	F	Flaggers			H	Hours			\$	16.70		lark Up 15% tal Materials Duration Hours	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 Amount \$501.00 \$0.00
Subcontractor	Qty	F	laggers			H	Hours			\$	16.70	To	dark Up 15% tal Materials Duration Hours 10.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$501.00 \$0.00 \$0.00
Subcontractor lagging Operation	Qty	F	Flaggers			F	Hours			\$	16.70	To	Duration Hours 10.00 Sub Total	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 Amount \$501.00 \$0.00 \$0.00 \$501.00
Subcontractor lagging Operation Misc. Requirements	3.00	F	Flaggers			ŀ	Hours		EA	\$	16.70	To	Duration Hours 10.00 Sub Total ark Up 7.5%	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$501.00 \$0.00 \$0.00 \$501.00 \$37.58
Subcontractor lagging Operation	Qty	F	Flaggers			ŀ	Hours			\$ \$	16.70 - - - - Rate	To	Duration Hours 10.00 Sub Total ark Up 7.5%	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$501.00 \$501.00 \$37.58
Subcontractor lagging Operation - Misc. Requirements Description	Qty 3.00 Qty	F	Flaggers						EA Unit	\$	witax) 16.70 Rate w/tax)	To	Duration Hours 10.00 Sub Total ark Up 7.5%	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$501.00 \$37.58
Subcontractor lagging Operation - Misc. Requirements Description	3.00	F	laggers				Hours		EA	\$ \$	16.70 - - - - Rate	To	Duration Hours 10.00 Sub Total ark Up 7.5%	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$501.00 \$0.00 \$0.00 \$501.00 \$37.58
Subcontractor agging Operation - Misc. Requirements Description	Qty 3.00 Qty	F	Flaggers						EA Unit	\$	witax) 16.70 Rate w/tax)	To	Duration Hours 10.00 Sub Total ark Up 7.5%	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$501.00 \$37.58
Subcontractor lagging Operation - Misc. Requirements Description	Qty 3.00 Qty	F	Flaggers						EA Unit	\$	witax) 16.70 Rate w/tax)	To	Duration Hours 10.00 Sub Total ark Up 7.5%	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$501.00 \$37.58
Subcontractor lagging Operation Misc. Requirements Description	Qty 3.00 Qty	F	Flaggers						EA Unit	\$	witax) 16.70 Rate w/tax)	To	Duration Hours 10.00 Sub Total ark Up 7.5%	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$501.00 \$0.00 \$501.00 \$37.58 \$531.50 Amount
Subcontractor lagging Operation - Misc. Requirements Description	Qty 3.00 Qty	F	laggers						EA Unit	\$	Rate w/tax) 1,687.00	M Total Su	Duration Hours 10.00 Sub Total ark Up 7.5% bcontractor Sub Total tark Up 7.5%	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$501.00 \$501.00 \$37.58 \$518.58 Amount
Subcontractor lagging Operation Misc. Requirements Description IOT (Lane Closure)	Qty 3.00 Qty	F	Flaggers						EA Unit	\$	Rate w/tax) 1,687.00	M Total Su	Duration Hours 10.00 Sub Total ark Up 7.5% bcontractor	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$501.00 \$37.58 \$551.00 \$1,687.00
Subcontractor lagging Operation Misc. Requirements Description IOT (Lane Closure)	Qty 3.00 Qty	F	Flaggers						EA Unit	\$	Rate w/tax) 1,687.00	M Total Su	Duration Hours 10.00 Sub Total ark Up 7.5% bcontractor Sub Total	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$501.00 \$0.00 \$501.00 \$37.58 \$531.56 Amount \$1,687.00
Subcontractor lagging Operation Misc. Requirements Description IOT (Lane Closure)	Qty 3.00 Qty	F	Flaggers						EA Unit	\$	Rate w/tax) 1,687.00	M Total Su	Duration Hours 10.00 Sub Total ark Up 7.5% bcontractor Sub Total tark Up 7.5%	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$501.00 \$0.00 \$501.00 \$37.58 \$531.50 Amount \$1,687.00 \$253.05 \$1,887.00
Subcontractor lagging Operation Misc. Requirements	Qty 3.00 Qty	F	laggers						EA Unit	\$ \$	#/tax) 16.70	M Total Su	Duration Hours 10.00 Sub Total ark Up 7.5% bcontractor Sub Total	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$501.00 \$0.00 \$501.00 \$37.58 \$531.56 Amount \$1,687.00

EXTRA WORK - Direct Cost Breakdown DESCRIPTION OF EXTRA WORK ACTIVITIES 1) Work Amountain South East Tie-in. Day 1: 8 Hrs - Installation of Pipe for South East Tie-In per RFI 12 (Previously Performed) Day 2: 8 Hrs - Abandon Connection Previously Performed Per RFI 12 and Installation of new FM Per Plan Day 3: 4 Hrs - Perform new Connection to newly installaed FM Per Plan and Reinstallation of ARV Valve Day 4: 3 Hrs - Tesing (Previously Performed) 31 Total Hours ITEM# DESCRIPTION Extra work - Direct cost breakdown Time: See Below Hrs A.- Labor Requirements Qty Description Total Regular Regular (Hrs) Amount Position Rate/Hr 100% Hours Time 0% \$422.40 \$202.40 Working Foreman 8.00 1.60 6.40 48.00 23.00 22.00 18.00 1.60 1.60 Excavator Operator 8.00 6.40 \$193.60 \$158.40 \$167.20 Loader Operator 8.00 6.40 1.60 1.60 6.40 8.00 Pipe Laver 19.00 6.40 Pipe Layer 8.00 16.00 6.40 1.60 \$140.80 6 Sub-Tota \$1,284,80 66.60% Labor Burden \$855.68 \$2,140.48 \$321.07 Labor Including Burden: Mark Up 15% Total Labor 12.481.55 **B.-Equipment Requirements** Operating Hours Operating Operating Duration 3 22.75 23.00 1.00 31.30 23.00 1.00 Description Qty Amount Mini Excavator 14-15 Ton 23.00 23.00 23.00 23.00 \$1,077.25 \$1,424.90 Wheel Loader - 3 Yrd (W/Forks) Reversible Vibratory Plate Compactor 1,394.00 \$ 539.00 \$ 186.00 1.00 \$186.00 1,315,00 \$ 370.00 \$ Walk-behind Saw 93 00 \$93 00 Sub Total \$2,781.15 Mark Up 15% Total Equipment 108.55 C.-Material Description Qty Unit Amount (w/tax) \$0.00 \$0.00 \$0.00 \$0.00 Sub Total \$0.00 Mark Up 15% Total Materials D.-Subcontractor Requirements Rate Unit Duration Subcontractor Total Amount Hours (w/tax) Qty 1.00 \$0.00 \$0.00 1.00 Sub Total \$0.00 Mark Up 7.5% \$0.00 **Total Subcontractor** E.- Misc. Requirements Qty Unit Rate (w/tax) \$0.00 Sub Total \$0.00 Mark Up 15% Total Misc. Requirements \$0,00 NOTES: \$5,659.87 Additional Bond Premium 2% \$113.20 GRAND TOTAL : \$5,773.07

DEDUCT

Signature

TBD X

TBD

Date

ADD

Project Manager

Title

The Contract Time will be revised to reflect:

Angelo Furno

Name

Metro Equipment Service

General Contractor

Description Qty Monthly Rate Weekly Rate Dally Rate Hourly Operating Oper											
Amount Description Descr											
Description City Position City Positio											
Description Position Positi	Time	ime: 2.0	0 Hrs								
Position Hours RatePirt 80% Inse 20% Stock Sto	re) Stand b	ad by Townstime (He	Amount								
Verking Foreman			Amount								
			\$105.78								
1											
1											
1	-										
Security	-										
According to the property of											
Secretar	66.60% L										
A-Equipment Requirements											
Rental Duration Committee											
Description											
Compatible 2000 Excavation (19.1-21 MT)											
Inil Excavator 14-15 Ton											
Mid Steer Tracks (WForks) 0 \$ 2,555.00 \$ 1,060.00 \$ 145.00 \$ 145.00 \$ 145.00 \$ 1.00 \$ 0.00											
Valer Truck											
Invoice			\$0.00								
Valk-behind Saw											
Weeper											
Sub Total \$0.00 \$0.00 \$1.00 \$0.00											
Mark Up 15% Total Equipment Sub Description Qty Invoice # Unit Rate (witax) (wit	30 00.00	1.00	\$0,00								
Mark Up 15% Total Equipment Sub Description Qty Invoice # Unit Rate (witax) (wit		Sub Tota	\$0.00								
Description Qty Invoice # Unit Rate (witax)		Mark Up 15%	\$0.00								
Description Qty Invoice # Unit Rate (w/tax)	Tot	Total Equipmen	\$3.00								
Amount Subcontractor Requirements Subcontractor Total Qty Invoice # Unit Rate (witax) Subcontractor Subc			Amount								
Asterials (MegaFlange Adapter 6") 2.00 EA \$ 123.00 \$246.00 \$0.00 \$			Amount								
Solon Solo	00		\$246.00								
Sub Total \$246.00 \$200 \$200 \$200 \$200 \$200 \$200 \$246.00			\$0.00								
Sub Total \$246.00 \$2											
Sub Total Mark Up 15% \$36,90											
Mark Up 15% Total Materials S36,90 Total Materials S36,90 S26,90		Sub Tota									
Company											
Subcontractor Total Unit Rate Duration Amount											
Qty (w/tax) (w/tax) (0.00 \$ \$ - \$ 1.00 \$0.00 \$ \$ - \$ 1.00 \$0.00 \$ \$ - \$ 1.00 \$0.00 \$ \$ - \$ 1.00 \$0.00 \$ \$ - \$ 1.00 \$0.00 \$ \$ - \$ 1.00 \$0.00 \$ \$ - \$ 1.00 \$0.00 \$ \$ - \$ 1.00 \$0.00 \$ \$ - \$ 1.00 \$ \$ 0.00 \$ \$ - \$ 1.00 \$ 0											
0,00		Duration	Amount								
0.00 \$ - 1.00 \$0	-	1.00	80.00								
Sub Total \$0.00											
Total Subcontractor 10,00											
Description Qty Invoice # Unit Rate (w/tax)											
Description Qty Invoice # Unit Rate (w/tax)	Total S	al Subcontractor	\$0.00								
(w/tax)		Dumtic	Amount								
\$ - 0.00 \$0.00 \$ - 0.00 \$0.00 \$ - 0.00 \$0.00		Duration	Amount								
\$ - 0.00 \$0.00 \$ - 0.00 \$0.00	-	0.00	\$0.00								
\$ - 0.00 \$0.00		0.00	\$0.00								
Sub Total \$0,00			\$0.00								
	,										
Mark Up 10% \$0.00 Total Misc. Regulrements \$0.00											
Total: \$885.98											
	n		al Bond Premium 2% GRAND TOTAL :								