




Interoffice Memorandum

April 14, 2020

TO: Mayor Jerry L. Demings
and the Board of County Commissioners

 FROM: Carrie Mathes, CFCM, CPPO, C.P.M., Manager, Procurement Division

CONTACT: Raymond L. Williams, P.E, Manager, Public Works Engineering Division
(407)836-7909

SUBJECT: Approval of Amendment No. 7, Contract Y7-802, Professional Engineering and Design Services for Boggy Creek Road (From County Line to S.R. 417)

ACTION REQUESTED:

Approval of Amendment No. 7, Contract Y7-802, Professional Engineering and Design Services for Boggy Creek Road (From County Line to S.R. 417) with DRMP, Inc. in the amount of \$99,984.89, for a revised contract amount of \$1,601,159.84.

PROCUREMENT:

The purpose of this amendment is to allow for additional post design services to modify construction plans, existing permits, the completion of surveys, utility coordination, and address all requests during construction of the project.

FUNDING:

Funding is available in account number 1033-072-5085-6311.

DISCUSSION:

Previous amendments to the contract are as follows:

Original Contract:	Date: 12-15-07	Amount: \$1,137,547.51
---------------------------	-----------------------	-------------------------------

The Contract provided engineering design and construction plan preparation for widening of Boggy Creek Road (County Line to S.R. 417). The scope of services included roadway design, drainage design, structural design, permitting, signalization design, landscaping, and maintenance of traffic. The Contract was approved by the Board on March 27, 2007.

Amendment No. 1	Date: 03-31-09	Amount: \$0.00
------------------------	-----------------------	-----------------------

Utilized the scope and fee for Task 5.4, Minimization of Compensable Impacts to provide additional geotechnical borings for a new pond site. Pond A was relocated to reduce overall property damages, thereby minimizing compensable impacts.

Approval of Amendment No. 7, Contract Y7-802, Professional Engineering and Design Services for Boggy Creek Road (From County Line to S.R. 417)

Amendment No. 2 Date: 12-21-10 Amount: \$42,813.23

Provided additional parcel sketch, legal description, and right-of-way maps for a parcel originally assigned to Osceola County and parcel transfers from Central Florida Expressway Authority to Orange County, dewatering permit, water quality testing, and cultural resources reconnaissance survey.

Amendment No. 3: Date: 07-09-12 Amount: \$0.00

Reduced the contract multiplier for Sub-consultant Inwood Consulting Engineers, Inc., from 2.93 to 2.8244.

Amendment No. 4: Date: 03-22-16 Amount: \$265,525.06

Provided updates to the final engineering plans that were completed in April 2012 to meet 2016 design standards and to include recently completed roadway improvements on the southern and northern limits of this project.

Amendment No. 5: Date: 03-01-17 Amount: \$42,144.35

Modified the Pond Siting Report to analyze two locations for pond A, revised the location of the full-median opening and provided additional utility coordination due to the pond relocation and installation of water and sewer lines within the Boggy Creek Road right-of-way.

Amendment No. 6: Date: 01-25-19 Amount: \$13,144.80

Modified the landscape plans to include the plantings in the median.